

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the COGCC. Lupton #1

May 13 2021 Thursday

Plug #1

EOT landed at 630'. Mixed and pumped 23 sks Type 2 cement . (4.7 bbls cement slurry) @ 15.6 ppg. Displaced with 2.5 bbls water. pulled tbh

Plug #2

Land EOT at 337', Mixed and pumped 23 sks type 2 cement with 3.5% caci-2, (4.7 bbls slurry) at 15.6 ppg. Displaced with 1.5 bbls water. POOH WOC for 2 hrs.

Tag plug #2 at 205'

Plug #3, Land end of 1" pipe at 50' mixed and pumped 16 sks type 2 cement and circulated cement to surface. Laid down 1"

Pumped a total of 62 sks type 2 cement

Ralph G Snow

President Blac-Frac Tanks, Inc

June 5, 2021