

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403156739

Date Received:
10/04/2022

FIR RESOLUTION FORM

Overall Status:

CA Summary:

2 of 3 CAs from the FIR responded to on this Form

2 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10749

Name of Operator: SIMCOE LLC

Address: 1199 MAIN AVE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Arthur, Denise

denise.arthur@state.co.us

Labowskie, Steve

steve.labowskie@state.co.us

General

sjninspections@ikavenergy.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 690203356

Inspection Date: 08/30/2022

FIR Submit Date: 09/06/2022

FIR Status: _____

Inspected Operator Information:

Company Name: SIMCOE LLC

Company Number: 10749

Address: 1199 MAIN AVE SUITE 101

City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 312083

Location Name: Tiffany Number: 5 County: _____

Qtrqr: SWSE Sec: 20 Twp: 33N Range: 6W Meridian: N

Latitude: 37.085058 Longitude: -107.519749

FACILITY - API Number: 05-067-00 Facility ID: 312083

Facility Name: Tiffany Number: 5

Qtrqr: SWSE Sec: 20 Twp: 33N Range: 6W Meridian: N

Latitude: 37.085058 Longitude: -107.519749

CORRECTIVE ACTIONS:

2 CA# 164351

Corrective Action: Install or repair required BMPs per Rule 1002.f.(2)

Date: 09/02/2022

Response: CA COMPLETED

Date of Completion: 10/01/2022

Operator
Comment:

Work documented in this FIRR and its attachments to address inspection items and mitigate potential stormwater impacts started at the receipt of the inspection (09/06/2022) and continued to 10/01/2022. Installed wattles are 9-inches in diameter. The perimeter berm was trenched in and the soil piled up at the wattles was lowered to the

correct height. See the attached photos; note photos were taken at various times during the implementation of the additional controls.

COGCC Decision: _____

COGCC
Representative:

3 CA# 164352

Corrective Action: Install or repair required BMPs per Rule 1002.f.(2)
BMP's must be installed per good engineer practice.

Date: 09/02/2022

Response: CA COMPLETED

Date of Completion: 10/01/2022

Operator
Comment:

Work documented in this FIRR and its attachments to address inspection items and mitigate potential stormwater impacts started at the receipt of the inspection (09/06/2022) and continued to 10/01/2022. Tracking was redone perpendicular to the slopes. Rock run downs with angular rock and geotextile are installed. Additional BMPs are installed including: west side diversion ditch with rock check dams; 6 sets of straw bales on the location's south side (oriented correctly, trenched in, abutted, and staked) to mitigate sediment from entering the drainage; pad surface aggregate which will assist with stabilization; diversion berms on pad edges to direct flow to the rock rundowns; and diversion berm and grading at access road entrance to pad to direct flow to the pad surface. See the attached photos; note photos were taken at various times during the implementation of the additional controls.

COGCC Decision: _____

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: The inspection report was not delivered via the COGCC system until 09/06/2022 (see attached email) so the 09/02/2022 due date was not attainable. Pad construction was not complete at the time of inspection so not all planned BMPs such as pad aggregate were yet installed. SIMCOE is actively engaged with this site's stormwater control and mitigation which includes regular ongoing inspections by a third party consultant. Seeding with hydromulch and tackifier is planned for mid-October which will further stabilize the location for stormwater.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Katherine Feir

Signed: _____

Title: Compliance Coordinator

Date: 10/4/2022 2:22:30 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
403156870	inspection report delivery email
403186943	Tiffany 5 Stormwater Management BMP photos

Total Attach: 2 Files