

State of Colorado
Energy & Carbon Management Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:
403536313

Date Received:
09/20/2023

FIR RESOLUTION FORM

Overall Status:

CA Summary:

1 of 4 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10456

Name of Operator: CAERUS PICEANCE LLC

Address: 1001 17TH STREET #1600

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name

Romana Cowden

Phone

720-951-5895

Email

COGCC.inspections@caerusoilandgas.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 696205178

Inspection Date: 08/21/2023

FIR Submit Date: 08/22/2023

FIR Status: _____

Inspected Operator Information:

Company Name: CAERUS PICEANCE LLC

Company Number: 10456

Address: 1001 17TH STREET #1600

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 479215

Location Name: ELU G13-496 Central Delivery Point Number: Production Pad County: _____

Qtrqr: SWNE Sec: 13 Twp: 4S Range: 96W Meridian: 6

Latitude: 39.705684 Longitude: -108.116315

FACILITY - API Number: 05-103-00 Facility ID: 479215

Facility Name: ELU G13-496 Central Delivery Point Number: Production Pad

Qtrqr: SWNE Sec: 13 Twp: 4S Range: 96W Meridian: 6

Latitude: 39.705684 Longitude: -108.116315

CORRECTIVE ACTIONS:

2 CA# 179221

Corrective Action: Comply with Form 2A permit conditions and Rule 1002.f; install or repair required stormwater and erosion control measures in accordance with good engineering practices, and ensure controls are maintained in a proper functioning condition.

Date: 07/20/2023

Response: CA COMPLETED

Date of Completion: 09/20/2023

Operator Comment: An updated site diagram was submitted via Form 4 doc 403536269 on 9/20/2023. Caerus is also ordering a final as-built to be done, and that will be submitted once received. Per the updated construction layout plat, two 18" CMP culverts were installed, one at each entrance; The slope drains originally proposed were not installed and were removed from the drawing. Due to pipeline corridor construction, the diversion ditch and the sediment trap

for diversion water and south access were not installed; The estimated stormwater runoff volume for the 2-year 24-hour storm is 15,240 CF. The three storm water collection basins will provide a cumulative storage volume of approximately 35,923 CF; Additional mulch and shaping was also applied to the cut slopes.

COGCC Decision: _____

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment:

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Romana Cowden

Signed: _____

Title: EHS _____

Date: 9/20/2023 2:30:34 PM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

Document Number **Description**

--	--

Total Attach: 0 Files