



Andrews, David

From: Rig302 [rig302@bry.com]
Sent: Sunday, March 21, 2010 8:26 AM
To: Andrews, David; Longworth, Mike; Kellerby, Shaun
Cc: Schmitz, Steve H.; Gurmendi, Aldo R.
Subject: Berry Petr. Sidetrack Chev. 20-30D

David,

After successfully setting cement Plugs of 100' on top of Fish (6472' to 6372') and 679' (3027' to 2348'- verified) our intentions are to Sidetrack the Well at approx. 2348' via an Open Hole (cemented) Whipstock. we intend to cement WS in Open Hole f/ 2348' to 2137'. This will include 100 of cement into our 9 5/8" casing shoe.

Intend to cement WS in place around 13:00 hours on 3-21-10.

Intend to drill out & sidetrack at 13:00 hours on 3-22-10.

Well Chevron 20-30D
API # 05-045-12771-00
Garden Gultch
Garfield county

Leonard Clark
DSM Berry Petroleum
281-605-2057
rig302@bry.com