

Facilities List

N. Parachute EMF H17 595

Drilling

- 22 Wells
- 1 Steel cuttings bin
- 4 Water tanks
- 1 Gas Pipeline
- 4 Electric Motors; 1 top drive, 2 mud pumps ,1 draw works
- 3 Gas or Diesel motors
- 3 Electric generators
- 1 Water pipeline
- 1 Flare stack & Flare Ditch
- 1 Fuel tank

Completions

- 22 Wells
- 60 Water tanks total and 22 will remain on location for 60 days after completion operations
- 1 Gas Pipeline
- 22 Separators will be on location for a span of 60 days during completion
- Gas or Diesel Motors:
 - Fracing – 13 on location for 1 week
 - Snubbing – 2 on location for 1 week
 - Coil tubing – 2 on location for 1 week
 - Water – 1 on location for 60 days
- 1 Water pipeline
- 1 Flare stack & Flare Ditch

During Production

- 22 Wellheads
- 1 Gas pipeline
- 1 Water pipeline
- 1 3-Phase line
- 5 Meter houses