



Andrews, David

---

**From:** Andrews, David  
**Sent:** Monday, September 27, 2010 8:48 PM  
**To:** 'Stephen Sunnenberg'  
**Cc:** King, Kevin  
**Subject:** RE: GGU Barge 22C-32-691 Request to Delay CBL (05-045-19458)

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Stephen,

This request to delay CBL is approved.

Thanks,

**David D. Andrews, P.E., P.G.**  
Engineering Supervisor - Western Colorado

**State of Colorado**  
**Oil and Gas Conservation Commission**  
707 Wapiti Court, Suite 204  
Rifle, Colorado 81650  
Office Phone: (970) 625-2497 Ext. 1  
Cell Phone: (970) 456-5262  
Fax: (970) 625-5682  
E-mail: [David.Andrews@state.co.us](mailto:David.Andrews@state.co.us)  
Website: <http://www.colorado.gov/cogcc>

---

**From:** Stephen Sunnenberg [<mailto:SSunnenberg@billbarrettcorp.com>]  
**Sent:** Friday, September 17, 2010 3:16 PM  
**To:** Andrews, David  
**Subject:** GGU Barge 22C-32-691 Request to Delay CBL (05-045-19458)

David,

Attached are the one-page temperature survey and the bradenhead pressure summary page. Please respond whether BBC is authorized to delay running the CBL.

Thanks,

*Stephen Sunnenberg*  
*Associate Geologist*  
*Bill Barrett Corporation*  
*1099 18th Street Suite 2300*  
*Denver, CO 80202*  
*Direct: (303) 299-9943*

**BILL BARRETT CORPORATION**  
**Bradenhead Pressure Summary**



**Well:** GGU Barge 22C-32-691  
**Pad:** MDP #3  
**API No:** 05-045-19458  
**Document No:** 20040060

**Bradenhead Pressure Report Following Primary Cement Job**

**Date Cemented:** 09/11/2010  
**Plug Bumped:** 1800 hrs, 9/11/2010  
  
**Casing Slips Set:** 1930 hrs, 9/11/2010  
  
**WOC Time:** 3 hrs  
**Temp. Log Run:** 2300 hrs, 9/11/2010

**Bradenhead Pressures**

<b>6 hrs:</b>	0	psig
<b>12 hrs:</b>	0	psig
<b>24 hrs:</b>	0	psig
<b>48 hrs:</b>	0	psig
<b>72 hrs:</b>	0	psig

**Comments:**

Top of cement based on Temperature log: ~2850' MD; Estimated Top of Gas:  
4842' MD.