



Andrews, David

From: Andrews, David
Sent: Wednesday, November 17, 2010 2:35 PM
To: 'Stephen Sunnenberg'
Cc: Elaine Winick
Subject: RE: GGU Federal 34A-32-691 Request to Delay CBL (05-045-19432)

Stephen,

This request to delay CBL is approved.

Thanks,

David D. Andrews, P.E., P.G.
Engineering Supervisor - Western Colorado

State of Colorado
Oil and Gas Conservation Commission
707 Wapiti Court, Suite 204
Rifle, Colorado 81650
Office Phone: (970) 625-2497 Ext. 1
Cell Phone: (970) 456-5262
Fax: (970) 625-5682
E-mail: David.Andrews@state.co.us
Website: <http://www.colorado.gov/cogcc>

From: Stephen Sunnenberg [<mailto:SSunnenberg@billbarrettcorp.com>]
Sent: Tuesday, November 16, 2010 1:30 PM
To: Andrews, David
Cc: Elaine Winick
Subject: GGU Federal 34A-32-691 Request to Delay CBL (05-045-19432)

David,

Attached are the one-page temperature survey and the bradenhead pressure summary page. Please respond whether BBC is authorized to delay running the CBL.

Thanks,

Stephen Sunnenberg
Associate Geologist
Bill Barrett Corporation
1099 18th Street Suite 2300
Denver, CO 80202
Direct: (303) 299-9943

BILL BARRETT CORPORATION
Bradenhead Pressure Summary



Well: GGU Miller Fed 34A-32-691
Pad: MDP #6
API No: 05-045-19432
Document No: 2585875

Bradenhead Pressure Report Following Primary Cement Job

Date Cemented: 11/11/2010 11
Plug Bumped: 0200 hrs, 11/22/2010 D.A.

Casing Slips Set: 0300 hrs, 11/11/2010

WOC Time: 3.5 hrs
Temp. Log Run: 0600 hrs, 11/11/2010

Bradenhead Pressures

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

Comments:

Top of cement based on Temperature log: ~2200' MD; Estimated Top of Gas: 4935' MD.