



Andrews, David

From: Andrews, David
Sent: Friday, December 03, 2010 12:17 PM
To: 'Stephen Sunnenberg'
Cc: Elaine Winick; Ashley Tanabe
Subject: RE: GGU Swanson 33D-29-691 Request to Delay CBL (05-045-19643)

Stephen,

Your request to delay CBL is approved.

Thanks,

David D. Andrews, P.E., P.G.
Engineering Supervisor - Western Colorado

State of Colorado
Oil and Gas Conservation Commission
707 Wapiti Court, Suite 204
Rifle, Colorado 81650
Office Phone: (970) 625-2497 Ext. 1
Cell Phone: (970) 456-5262
Fax: (970) 625-5682
E-mail: David.Andrews@state.co.us
Website: <http://www.colorado.gov/cogcc>

From: Stephen Sunnenberg [<mailto:SSunnenberg@billbarrettcorp.com>]
Sent: Thursday, December 02, 2010 4:19 PM
To: Andrews, David
Cc: Elaine Winick; Ashley Tanabe
Subject: GGU Swanson 33D-29-691 Request to Delay CBL (05-045-19643)

David,

Attached are the one-page temperature survey and the bradenhead pressure summary page. Please respond whether BBC is authorized to delay running the CBL.

Thanks,

Stephen Sunnenberg
Associate Geologist
Bill Barrett Corporation
1099 18th Street Suite 2300
Denver, CO 80202
Direct: (303) 299-9943

BILL BARRETT CORPORATION
Bradenhead Pressure Summary



Well: GGU Swanson 33D-29-691
Pad: MDP #15
API No: 05-045-19643
Document No: 400055514

Bradenhead Pressure Report Following Primary Cement Job

Date Cemented: 11/13/2010
Plug Bumped: 2300 hrs, 11/13/2010
Casing Slips Set: 0000 hrs, 11/14/2010
WOC Time: 4.5 hrs
Temp. Log Run: 1600 hrs, 11/14/2010

Bradenhead Pressures

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

Comments:

Top of cement based on Temperature log: ~2500' MD; Estimated Top of Gas: 4679' MD.