



02054856

Andrews, David

From: Andrews, David
Sent: Wednesday, January 26, 2011 10:10 AM
To: 'Stephen Sunnenberg'
Cc: Valerie Walker
Subject: RE: Miller Federal 33D-6-791 (05-045-18667)

Stephen,

This request to delay the CBL is approved.

Thanks,

David D. Andrews, P.E., P.G.
Engineering Supervisor - Western Colorado

State of Colorado
Oil and Gas Conservation Commission
707 Wapiti Court, Suite 204
Rifle, Colorado 81650
Office Phone: (970) 625-2497 Ext. 1
Cell Phone: (970) 456-5262
Fax: (970) 625-5682
E-mail: David.Andrews@state.co.us
Website: <http://www.colorado.gov/cogcc>

From: Stephen Sunnenberg [<mailto:SSunnenberg@billbarrettcorp.com>]
Sent: Monday, January 24, 2011 3:11 PM
To: Andrews, David
Cc: Valerie Walker
Subject: Miller Federal 33D-6-791 (05-045-18667)

David,

Attached are the one-page temperature survey and the bradenhead pressure summary page. Please respond whether BBC is authorized to delay running the CBL.

Thanks,

Stephen Sunnenberg
Asset Coordinator
Bill Barrett Corporation
1099 18th Street Suite 2300
Denver, CO 80202
Direct: (303) 299-9943

BILL BARRETT CORPORATION
Bradenhead Pressure Summary



Well: Miller Federal 33D-6-791
Pad: Miller Pad #10
API No: 05-045-18667
Permit No: 20091866

Bradenhead Pressure Report Following Primary Cement Job

Date Cemented: 01/18/2010
Plug Bumped: 0000 hrs, 1/18/2010
Casing Slips Set: 0100 hrs, 1/18/2010
WOC Time: 4hrs
Temp. Log Run: 0600 hrs, 1/18/2010

Bradenhead Pressures

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

Comments:

Top of cement based on Temperature log: ~2140' MD; Estimated Top of Gas: 4550' MD.