



02054895

**Andrews, David**

**From:** Andrews, David  
**Sent:** Tuesday, September 30, 2008 3:34 PM  
**To:** 'Gibbs, Gailon J (GGibbs)'; Allred, Luke C. (LUCI); Ataushiyev, Mirambek; Bill\_Kraft@co.blm.gov; Buddy Thompson; Clausen, John (je.clausen); Gillespie, Frank E.; Hawkins, C. David (hawk@mssite01.ion.chevron.com); Ilavia, Phil [Independent]; Lee, Sang H. (lhsa); Maser, Robert P [Contractor]; Medina, Dennis (DMED); DLPE@chevron.com; Roedell, Jeff W. (JRoedell) (JRoedell@mssite01.ion.chevron.com); MUZK@chevron.com; DAVID.VITELA@chevron.com; Walla, Andrew (AndyWalla); Wright, Craig (CWRI)  
**Cc:** King, Kevin  
**Subject:** RE: Kitti Fairfield A5 - API# 05-103-11010 - 01

D.A.

Gailon,

Thanks for the update. Please note that I discussed the current wellbore status with David Hawkins today. Based on Mr. Hawkins' review of the previous cement job and the cement bond log and your attempt to establish an injection rate down the 13 3/8" x 9 5/8" annulus (described in Frank Gillespie's 9/21/2008 email), I am willing to forego any additional logging attempts or remedial cement in the 13 3/8" x 9 5/8" annulus. It appears that the existing cement is protective of offset Mancos production. Mr. Hawkins indicated that BLM also agreed to dropping the logging/remedial cement requirement.

Thanks,

**David D. Andrews, P.E., P.G.**  
Engineering Supervisor - Northwest Area

**State of Colorado**  
**Oil and Gas Conservation Commission**  
1120 Lincoln Street, Suite 801  
Denver, Colorado 80203  
Office Phone: (303) 894-2100 Ext. 145  
Cell Phone: (970) 456-5262  
Fax: (303) 894-2109  
E-mail: [David.Andrews@state.co.us](mailto:David.Andrews@state.co.us)  
Website: <http://www.cogcc.state.co.us/>

---

**From:** Gibbs, Gailon J (GGibbs) [<mailto:GGibbs@chevron.com>]  
**Sent:** Tuesday, September 30, 2008 3:05 PM  
**To:** Allred, Luke C. (LUCI); Ataushiyev, Mirambek; Bill\_Kraft@co.blm.gov; Buddy Thompson; Clausen, John (je.clausen); Andrews, David; GGibbs@chevron.com; Gillespie, Frank E.; Hawkins, C. David (hawk@mssite01.ion.chevron.com); Ilavia, Phil [Independent]; Lee, Sang H. (lhsa); Maser, Robert P [Contractor]; Medina, Dennis (DMED); DLPE@chevron.com; Roedell, Jeff W. (JRoedell) (JRoedell@mssite01.ion.chevron.com); MUZK@chevron.com; DAVID.VITELA@chevron.com; Walla, Andrew (AndyWalla); Wright, Craig (CWRI)  
**Subject:** Kitti Fairfield A5 - API# 05-103-11010

Please be advised that we will be setting our cement retainer today and picking up the drill string to squeeze the test perforations early on Wednesday Morning. This will be followed by dressing the cement plug left on top of the cement retainer and then preparing to set our whipstock to cut a window. Any questions, or need more info, please call us @ the numbers listed below,

Respectfully,

09/30/2008

Gailon J. Gibbs  
Drill Site Manager  
Chevron NA - MCABU  
11111 S. Wilcrest, Houston Tx. 77099  
Rig Site Office - 307-389-5789  
Cell - 281-543-7820  
ggibbs@chevron.com