

SCHAAL DRILLING, CO.
PO BOX 416
BURLINGTON, CO. 80807
719-346-8032
FIELD REPORT
SURFACE CASING, DRILLING AND CEMENTING

DRILLING DATE 6-11-10

WELL NAME & LEASE # Shively 02-12

MOVE IN, RIG UP, DIG PITS ETC. DATE 6-10-10 TIME 1:15 ☐AM ☒PM

SPUD TIME 7:00 ☒AM ☐PM SHALE DEPTH 50 TIME 7:30 ☒AM ☐PM

HOLE DIA. 9 7/8 FROM 0 TO 411 TD TIME 11:00 ☒AM ☐PM

CIRCULATE, T.O.O.H., MEASURED 397.05 FT CASING 409.05 KB FT SET DEPTH

10 JOINTS 7 0D #/FT ☐14 ☐15.5 ☒17 ☐20 ☐23

0 JOINTS 7 0D #/FT ☐14 ☐15.5 ☐17 ☒20 ☐23

PUMP 98 SACKS CEMENT 657 GALLONS DISP. CIRC. 8 BBL TO PIT

PLUG DOWN TIME 12:30 ☐AM ☒PM DATE 6-11-10

CEMENT LEFT IN CSG. 20 FT
CENTRALIZER 1
ELEVATION 3658
+12KB 3670

TYPE: PORTLAND CEMENT I/II ASTM C 150
CEMENT COST \$ 1255.10

PIPE TALLY

1. 39.80
2. 39.77
3. 39.77
4. 39.70
5. 39.75
6. 39.60
7. 39.65
8. 39.62
9. 39.72
10. 39.67
- 11.
- 12.
- 13.
- 14.
- 15.
- 16.
- 17.

TOTAL 397.05

