

SCHAAL DRILLING, CO.
PO BOX 416
BURLINGTON, CO. 80807
719-346-8032
FIELD REPORT
SURFACE CASING, DRILLING AND CEMENTING

DRILLING DATE 4-15-10

WELL NAME & LEASE # Shepler Farms 19-03

MOVE IN, RIG UP, DIG PITS ETC. DATE 4-14-10 TIME 11:30 ☒AM ☐PM

SPUD TIME 6:15 ☒AM ☐PM SHALE DEPTH 150 TIME 7:15 ☒AM ☐PM

HOLE DIA. 9 7/8 FROM 0 TO 412 TD TIME 10:00 ☒AM ☐PM

CIRCULATE, T.O.O.H., MEASURED 396.05 FT CASING 408.05 KB FT SET DEPTH

10 JOINTS 7 0D #/FT ☐14 ☐15.5 ☒17 ☐20 ☐23

0 JOINTS 7 0D #/FT ☐14 ☐15.5 ☐17 ☒20 ☐23

PUMP 97 SACKS CEMENT 655 GALLONS DISP. CIRC. 7 BBL TO PIT

PLUG DOWN TIME 12:00 ☐AM ☒PM DATE 4-15-10

CEMENT LEFT IN CSG. 20 FT
CENTRALIZER 1
ELEVATION 3894
+12KB 3906

TYPE: PORTLAND CEMENT I/II ASTM C 150
CEMENT COST \$ 1247.75

PIPE TALLY

1. 39.74
2. 39.72
3. 39.45
4. 39.65
5. 39.65
6. 39.23
7. 39.67
8. 39.67
9. 39.65
10. 39.62
- 11.
- 12.
- 13.
- 14.
- 15.
- 16.

TOTAL 396.05