

SCHAAL DRILLING, CO.
PO BOX 416
BURLINGTON, CO. 80807
719-346-8032
FIELD REPORT
SURFACE CASING, DRILLING AND CEMENTING

DRILLING DATE 5-06-10

WELL NAME & LEASE # Link-Strom 13-14

MOVE IN, RIG UP, DIG PITS ETC. DATE 5-05-10 TIME 1:30 ☐AM ☒PM

SPUD TIME 6:45 ☒AM ☐PM SHALE DEPTH 45 TIME 7:00 ☒AM ☐PM

HOLE DIA. 9 7/8 FROM 0 TO 411 TD TIME 10:15 ☒AM ☐PM

CIRCULATE, T.O.O.H., MEASURED 395.75 FT CASING 407.75 KB FT SET DEPTH

10 JOINTS 7 0D #/FT ☐14 ☐15.5 ☒17 ☐20 ☐23

0 JOINTS 7 0D #/FT ☐14 ☐15.5 ☐17 ☒20 ☐23

PUMP 98 SACKS CEMENT 655 GALLONS DISP. CIRC. 6 BBL TO PIT

PLUG DOWN TIME 12:00 ☐AM ☒PM DATE 5-06-10

CEMENT LEFT IN CSG. 20 FT
CENTRALIZER 1
ELEVATION 3874
+12KB 3886

TYPE: PORTLAND CEMENT I/II ASTM C 150
CEMENT COST \$ 1616.19

PIPE TALLY

1. 39.60
2. 39.55
3. 39.55
4. 39.60
5. 39.60
6. 39.55
7. 39.60
8. 39.55
9. 39.60
10. 39.55
- 11.
- 12.
- 13.
- 14.
- 15.
- 16.

TOTAL 395.75