



02054956

**Well Name:** Williams Production RMT  
**Well Name:** FED RGU 344-24-198  
**Pad Name:** FED RGU 31-25-198  
**Legal Description:** NWNESEC25TWP1SRNG98W  
**Unit:** Ryan Gulch  
**Unit #** COC068239  
**COGCC #** 96850  
**API #** 05-103-11679-00  
**County:** Rio Blanco  
**Field:** Sulphur Creek  
**Field #** 80090  
**Rig Name and Number:** CYCLONE 29  
**Williams Supervisor:** Andrew Brunk  
**Phone number at rig:** 281-617-4385

**RECEIVED**

FEB 28 2011

**COGCC**

This notice, sent on	02/28/2011	is to inform you that William:
ran and cemented	9 5/8" Surface	casing.
Depth casing landed	4,262'	
Volume pumped	295 bbl, 375 bbl.	
Cement density	12.7#	
Stages	2	
Bumped plug	yes	
Floats held	yes	
Returns	Full	
Losses	0	
Lift Pressure	760, 428	psi

Additionally:

70 bbl Cement returned to surface on 1st stage.  
100 BBL cement returned to surface on 2nd stage.  
Cement level fell to 60' below ground level & was  
topped out w/ 11 bbl of 15.8 ppg neat G cement