

FORM
5Rev
02/08State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:

400161114

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 69175

4. Contact Name: Jeff Glossa

2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION

Phone: (303) 831-3972

3. Address: 1775 SHERMAN STREET - STE 3000

Fax: (303) 860-5838

City: DENVER State: CO Zip: 80203

5. API Number 05-123-19931-00

6. County: WELD

7. Well Name: MARCY

Well Number: 31-32

8. Location: QtrQtr: SWNE Section: 31 Township: 6N Range: 64W Meridian: 6

Footage at surface: Distance: 1985 feet Direction: FNL Distance: 1977 feet Direction: FEL

As Drilled Latitude: As Drilled Longitude:

GPS Data:

Data of Measurement: PDOP Reading: GPS Instrument Operator's Name:

** If directional footage

at Top of Prod. Zone Distance: feet Direction: Distance: feet Direction:

Sec: Twp: Rng:

at Bottom Hole Distance: feet Direction: Distance: feet Direction:

Sec: Twp: Rng:

9. Field Name: WATTENBERG

10. Field Number: 90750

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 03/03/2000 13. Date TD: 14. Date Casing Set or D&A:

15. Well Classification:

☐ Dry ☐ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 7100 TVD 17 Plug Back Total Depth MD 7054 TVD

18. Elevations GR 4634 KB 4645

One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status

ADDITIONAL CEMENT

Cement work date: 12/27/2010

Details of work:

12/27/10 Remedial cementing 4 1/2" casing

Set RBP at 6777', pressure test casing to 1500 psi, held 15 min, test good. TIH with 1 1/4" annular cement string to 3502'. Pumped 127 bbl PCL (11.0#) cement, pulled tubing to 1939' and pumped 35 bbl PCL (11.0#), circ 8 bbl to surface.

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	1ST	3,502	301	0	3,502

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: _____ Email: jglossa@petd.com

Based on the information provided herein, this Drilling Completion Report (Form 5) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Attachment Check List

Att Doc Num	Name
400161133	

Total Attach: 1 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)