



Summary Report

Abandon
Abandon Well - Permanent
Job Start Date: 7/27/2011
Job End Date: 8/4/2011

Well Name Larson FV B26Y	Lease Larson, F.V.	Field Name Rangely	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 5,228.00	Original RKB Elevation (ft) 5,248.00	Current RKB Elevation (ft) 5,248.00	Mud Line Elevation (ft)	Water Depth (ft)

Report Start Date: 7/27/2011

Comment

SAFETY MTG: JSA, TIF, CONFINED SPACE.
RIG UP, PULL PLUG ON PREVIOUS DAY REPORT
COMPLETE CONFINED SPACE PERMIT. SITP= 60. BLEED GAS OFF TBG. ND WH, NU BOP.
RU PLS, PERF TBG@ 5860 W/ 8 HOLES.
TEST CSG TO 750. INSTANT BLEED OFF. UNABLE TO GET INJECTION RATE. WORK PKR FREE.
CIRC PKR FLUID OUT WITH FW.
POOH AND LD 190 JTS BARE TBG, 5 1/2 PS1X PKR, 1 JTS FGW TBG. FOUND SPLIT IN TBG 25 JTS ABOVE PKR.
MAKE UP 4 3/4 NBSM. UNLOAD, TALLY AND RIH 64 JTS WS TO 2075.

Report Start Date: 7/28/2011

Comment

ATTEND MONTHLY SAFETY MTG:
SAFETY MTG: JSA LOTO, HAZARD HUNT ON ELECTRICAL
RU IPS, TEST PIPE RAMS, HYDRIL, BLIND RAMS, TIW VALVES. 2100 HIGH AND 250 LOW.
TALLY AND RIH 120 JTS WS, NBSM@ 5947.
POOH 184 JTS WS AND LD NBSM
MU 4 3/4 BIT, BS, 6-3 1/2 DC, XO, 4' 2 7/8 PUP AND RIH 134 JTS.

Report Start Date: 7/29/2011

Comment

SAFETY MTG: RIG UP SWIVEL, JSA, TIF
OPEN WELL. 0 PSI. RIH TO 6231 STARTED TAGGING BRIDGES.
RU DRILLING EQUIPT, CO 6231 TO 6457. GETTING FORMATION. START TO GET METAL (BEARINGS). CIRC CLEAN. LD 24 JTS TO ABOVE SHOE

Report Start Date: 8/1/2011

Comment

SAFETY MTG: OPERATING POWER TONGS, JSA, TENENT.
OPEN WELL. DEAD, POOH WITH 170 JTS AND CO ASSEMBLY. (LOST ONE CONE OFF BIT)
MAKE UP AND RIH RBP WITH 183 JTS TO 5910. FILL WELL WITH 50 BBLs FW
TEST CSG TO 750 FOR 15 MIN.
POOH 183 JTS WS
RU BWWL. RUN CBL FROM 5900 TO SURFACE. SHOWS POOR CEMENT 1100 TO 900. 900 TO 120 GOOD. RD BWWL

Report Start Date: 8/2/2011

Comment

SAFETY MTG: JSA, TENENT, TIF, SWA
LD DC. RIH WS AND ENGAGE RBP.
POOH 183 JTS AND LD RBP
RIH AND SET CIRC AT 5910.
HELD SAFETY MTG WITH ALL. HALLIBURTON TESTLINES TO 3000. PUMP 5 BBLs FW FLUSH, 190 SX CL G BLENDED CEMENT MIXED @ 1.15 YLD, 15.8 PPG, 39 BBLs SLURRY AT 2 BPM. NO PRESSURE. DISPLACE TBG WITH 31 BBLs FW. SHUT DOWN AT 20 BBL DISPLACEMENT WELL ON VAC. POO CIRC AT 5910. LEFT 2 BBLs CEMENT ON CIRC. PULL 6 STANDS. REVERSE OUT WITH 70 BBLs FW. SWIFN

Report Start Date: 8/3/2011

Comment

SAFETY MTG: JSA, FALL PROTECTION, TIF
OPEN WELL, POOH 177 JTS LD CIRC STINGER.
MAKE UP NOTCHED COLLAR, RIH 182 JTS AND TAG TOC AT 5857.
CIRC 69 BBLs BRINE WITH PKR FLUID. DISPLACE WITH 12 BBLs FW.
LD 93 JTS WS TO 2908
HOLD SAFETY MTG WITH ALL. HALLIBURTON PUMP 5 BBL FW, 25 SX CL G MIXED 1.15 YLD, 15.8 PPG, 5.1 BBLs SLURRY. DISPLACE WITH 15 BBLs FW. PULL 12 JTS, REVERSE WITH 30 BBLs FW.

Report Start Date: 8/4/2011

Comment

SAFETY MTG: JSA, REVIEW MCBU NEAR MISS SHARES
RIH WS AND TAG CEMENT @ 2637'.
CIRC 43 BBLs PKR FLUID
LD AND LOAD 65 JTS
RU HALLIBURTON. PUMP 6 BBLs CITY WATER, 20 SKS CEMENT MIXED 1.15 YLD, 15.8 PPG, 4 BBLs OF SLURRY. DISPLACE 3 BBLs WATER. LD 25 JTS
RD FLOOR, ND BOP, RIH 2 JTS, EOT 60'. CIRC 1.2 BBLs CEMENT, LD 2 JTS, TOP OFF CSG WITH CMT. NU TOP FLANGE. RD CATWALK, RD HALLIBURTON
RD UNIT, PREP TO MOVE TO WALBRIDGE 4 X. FINAL REPORT