

**FORM**  
**5**  
Rev  
02/08

**State of Colorado**  
**Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:  
400202562

**DRILLING COMPLETION REPORT**

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type  Final completion  Preliminary completion

1. OGCC Operator Number: 16700 4. Contact Name: Julie Justus  
 2. Name of Operator: CHEVRON USA INC Phone: (970) 257-6042  
 3. Address: 6001 BOLLINGER CANYON RD Fax: (970) 245-6489  
 City: SAN RAMON State: CA Zip: 94583

5. API Number 05-045-17211-00 6. County: GARFIELD  
 7. Well Name: SKR Well Number: 698-04-AV-09  
 8. Location: QtrQtr: NESW Section: 4 Township: 6S Range: 98W Meridian: 6  
 Footage at surface: Distance: 1644 feet Direction: FSL Distance: 1836 feet Direction: FWL  
 As Drilled Latitude: 39.559239 As Drilled Longitude: -108.338438

GPS Data:  
 Data of Measurement: 09/30/2008 PDOP Reading: 2.9 GPS Instrument Operator's Name: Ivan Martin

\*\* If directional footage  
 at Top of Prod. Zone Distance: 957 feet Direction: FSL Distance: 689 feet Direction: FWL  
 Sec: 4 Twp: 6S Rng: 98W  
 at Bottom Hole Distance: 883 feet Direction: FSL Distance: 487 feet Direction: FWL  
 Sec: 4 Twp: 6S Rng: 98W

9. Field Name: SKINNER RIDGE 10. Field Number: 77548  
 11. Federal, Indian or State Lease Number: \_\_\_\_\_

12. Spud Date: (when the 1st bit hit the dirt) 12/02/2008 13. Date TD: 12/18/2008 14. Date Casing Set or D&A: 12/21/2008

15. Well Classification:  
 Dry  Oil  Gas/Coalbed  Disposal  Stratigraphic  Enhanced Recovery  Storage  Observation

16. Total Depth MD 7560 TVD 7238 17 Plug Back Total Depth MD 7530 TVD 7215

18. Elevations GR 5959 KB 5984 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:  
CBL

20. Casing, Liner and Cement:

**CASING**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	36.95	0	58		0	58	CBL
SURF	12+1/4	8+5/8	24	0	1,270	395	58	1,270	CBL
1ST	7+7/8	4+1/2	11.6	0	7,560	1,225	1,270	7,560	CBL

**ADDITIONAL CEMENT**

Cement work date: \_\_\_\_\_

Details of work:

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

21. Formation log intervals and test zones:

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WASATCH G	2,030	2,197	<input type="checkbox"/>	<input type="checkbox"/>	
FORT UNION	2,197	3,235	<input type="checkbox"/>	<input type="checkbox"/>	
OHIO CREEK	3,235	3,569	<input type="checkbox"/>	<input type="checkbox"/>	
WILLIAMS FORK	3,569	5,875	<input type="checkbox"/>	<input type="checkbox"/>	
CAMEO COAL	5,875	6,084	<input type="checkbox"/>	<input type="checkbox"/>	
ROLLINS	6,084	6,243	<input type="checkbox"/>	<input type="checkbox"/>	
COZZETTE	6,243	6,474	<input type="checkbox"/>	<input type="checkbox"/>	
CORCORAN	6,474	6,758	<input type="checkbox"/>	<input type="checkbox"/>	
MANCOS	6,758	7,305	<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

\_\_\_\_\_

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Julie Justus

Title: Regulatory Specialist Date: \_\_\_\_\_ Email: jjustus@chevron.com

Based on the information provided herein, this Drilling Completion Report (Form 5) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

### Attachment Check List

Att Doc Num	Name
400202563	LAS-CEMENT BOND
400202564	DIRECTIONAL SURVEY
400202565	CEMENT JOB SUMMARY
400202566	CEMENT JOB SUMMARY

Total Attach: 4 Files

### General Comments

**User Group**      **Comment**      **Comment Date**

--	--	--

Total: 0 comment(s)