

 Comet Ridge Resources	Daily Drilling Report Well ID: Greenback 33-29 Field: Cañon City-Florenc				Comet Ridge Resources, LLC Well Name: Greenback 33-29 Sect: 29 Town: 19S Rng: 69W County: Fremont State: CO								
	Report No: 13				Report For 26-Apr-11								
	Operator: Pine Ridge Oil & Gas Rig: Capstar 311 Proposed TD: 4,110 State: CO Measured Depth (ft): 4,048 Drilling Days: 10 RKB Elevation: 11.00 County: Fremont Vertical Depth (ft): 3,479 Days On Location: 12 Last Casing: 8.625 at 635 Field: Cañon City-Florenc Hole Made: 381 Spud Date: Next Casing: Working Interest: 100 000% Drilling Hrs: 7.5 Average ROP: 50.8 Last BOP Test: 19-Apr-11 Well Bore: Sidetrack #1 Personnel: Operator: 5 Contractor: 9 Service: 12 Other: 3 Total: 29 Current Operations: Rigging down to move to the Triggerfish 22-31 Planned Operations: MIRU, PU directional BHA, TIH Toolpusher: Ron McCleary Wellsite Supervisors: Duane Roe, Dennis Kennedy Tel No.: (307) 299-7679												
Operations Summary													
From	To	Elapsed	End MD(ft)	Code	Operations Description			Non-Prod					
0:00	7:30	7.50	3,667	DRILS	Drill 7 7/8" hole from 3667' to 4048' @ 51 fph								
7:30	9:30	2.00	3,667	CIRCCL	Circulate hole clean. Unload and strap 4 1/2" casing.								
9:30	14:30	5.00	3,667	TRPI	TOH								
14:30	15:00	0.50	3,667	SERV	Rig service.								
15:00	18:00	3.00	3,667	CASE	Rig up and run 4 1/2", 11.6 ppf, J-55, LT&C production casing in "sidetracked hole" to 3989' MD (blank casing from surface to 2,128' MD, perforated with 1/2" holes - 4 spf - 90 deg. phasing from 2,128' to 3,989'). Unable to go deeper.								
18:00	23:00	5.00	3,667	RIGD	Nipple down BOP. Set casing in slips. Cut off casing. Rig down for move to the Triggerfish 22-31 in the AM. RREL at 23:00 on 4/25/11								
Management Summary													
Drilled sidetrack to TD at 4,048 MD/3,479' TVD, circulated hole, ran 4 1/2", 11.6 ppf, J-55, LTC production casing to 3989' MD													
Comments													
Drilled to 4,048' MD using 1800 cfm N2, 11 pgm mist with 5.5 gph surfactant and 1.5 gph corr. inh. Run pre-perforated 4 1/2", 11.6 ppf, J-55, LTC with 1/2" 4 spf 90 deg. phasing perforations from 2,128' MD to 3,989' (49 joints) and blank 4 1/2", 11.6 ppf, J-55, LTC production casing to 2,128' (43 joints).													
Casing Information													
Type	Size	Top MD	Top TVD	Bottom MD	Bottom TVD	Hole Section	Avg OH Diam	LOT					
FULL	8.625	0		635									
Cost/AFE Information													
AFE No	AFE Description	AFE Amount	Daily Mud	Well Mud	Daily Total	Well Total	% Spent						
	No AFE Assigned	0	375	7,475	107,680	689,525							
	Totals \$:	0	375	7,475	107,680	689,525							
Bit/BHA Information													
BHA - No. 4 - BIT, MMTR, OTHER, MSUB, XO, MWD, EMITR, OTHER, 10 DP, 10 HWDP, JAR, 10 HWDP = 1065.73													
Drilling Parameters													
From	To	ROP Avg	ROP Max	WOB (lbs) Avg	WOB (lbs) Max	RPM Avg	RPM Max	Torque (ft lbs) Avg	Torque (ft lbs) Max	Flow (gals/min) Avg	Flow (gals/min) Max	PSI	
3,667	4,048	51.0		5	6	36	42	16	2,511			1,800	
Comments: N2, Torque in psi Liquid Injection Rate: 11 / 1800 cfm n2, 11 gpm mist, 5.5 gph foam, 1.5 gph corr.													
Miscellaneous Drilling Parameters													
Hook Loads (lbs):		Off Bottom Rotate:		87	Pick Up:		92	Slack Off:		85	Drag Avg/Max:		10 / 10
Hours on BHA:		Since Inspection:		21	Total:		21	Jars:		21			
Rig Information													
Equipment Problems: Location Condition: Transport:													



Daily Drilling Report

Well ID: Greenback 33-29

Field: Cañon City-Florenc

Comet Ridge Resources, LLC

Well Name: Greenback 33-29

Sect: 29 Town: 19S Rng: 69W County: Fremont State: CO

Report No: 13

Report For 26-Apr-11

Safety Information

Meetings/Drills	Time	Description
Safety	15	Rigging down. Slips, trips, and falls.
First Aid:	Medical:	Lost Time Accidents:
<input type="checkbox"/> BOP Test	<input checked="" type="checkbox"/> Crownamatic Check	Days Since LTA: 9

Weather Information

Sky Condition: Partly cloudy
Air Temperature: 58.0 degF
Wind Speed/Dir: /

Visibility:
Bar. Pressure:
Wind Gusts: