

WESTERN WELLSITE SERVICES, LLC
17509 County Road 14,
Ft. Morgan, Colorado 80701
(970)-867-9007 or (970)-867-8374 (Fax)
Email:daverebol@hotmail.com

Job Log

Date: 8-1-11

AFE# 11155592

Operator: Encana Corp.

Well name: Cathedral Federal 20-1

MIRU, Pump 50 bbls TPW to kill well, NDWH, NUBOP, RU tubing tester tool, TOH, RD tester tool, RU wireline, TIH and set 4.5" CIBP at 2580', Attempt to pressure test casing, Did not hold, TIH and tag CIBP at 2580', TOH to 2570' and pump 8sxs, TOC at 2473, TOH to 1902' and pump 22 sxs with 2% KCL, TOC at 1607', TOH, WOC

2 hour casing pressure test at 500 psi, Test was good, RU wireline, set 4.5" CIBP at 220', Perf at 210', Establish injection rate, Pump 120sxs, Good cement returns at surface, WOC, Dig out and cut off wellhead, Drop 130' and pump 40 sxs to fill well, WOC for 2 hours, Welded on information plate, RDMO

120 Extra sxs Cement

All cement 15.8# Class G "neat" cement

Cementing Contractor: Western Wellsite Services, LLC

Cementing Contractor supervisor: Jorge Navarro

Operator Supervisor: Mike Richins

Wireline Contractor: N/A