



02055319

Well Name: Williams Production RMT
Well Name: RGU 441-1-298
Pad Name: FED RGU 41-1-298
Legal Description: NENESEC1TWP2SRNG98W
Unit: Ryan Gulch
Unit # COC068239
COGCC # 96850
API # 05-103-11434-00
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: CYCLONE 29
Williams Supervisor: Andrew Brunk
Phone number at rig: 281-617-4385

RECEIVED

NOV 01 2011

COGCC

This notice, sent on	11/1/2011	is to inform you that Williams
ran and cemented	9-5/8" Surface	casing.
Depth casing landed	3,504'	
Volume pumped	246 bbl, 317 bbl	
Cement density	12.8 ppg, 12.8 ppg	
Stages	2 stages	
Bumped plug	Yes, Yes	
Floats held	Yes, Yes	
Returns	None, Partial	
Losses	945 bbl.	
Lift Pressure	500 psi, 100	psi

Additionally:

Currently Topping out cement level through parasite line
down back side of casing.

SEE ATTACHED 11/4/2011 EMAIL FOR
TOP-OUT DETAILS.

D.A.

Andrews, David

From: Honeycutt, Joe [Joe.Honeycutt@Williams.com]
Sent: Friday, November 04, 2011 4:47 PM
To: Andrews, David
Subject: RE: NOTIFICATION FOR WILLIAMS E & P / CYCLONE 29 ON WELL FED RGU 441-1-298, RGU 41-1-298 PAD, 11/1/11 POST SURFACE CASING & CEMENT.

- Hole size
14-3/4" - 1,500'
13-1/2" - 3520
9-5/8" casing set @ 3,504'
- Stage tool depth
@ 1,551'
- Sacks and yield (cf/sk) for the lead and tail cement
1st stage tail, 804 sx, 1.71 yld.
2nd stage tail, 1033 sx, 1.71 yld.
- Depth to parasite sub
No parasite sub.
- Volume (bbls), density (ppg), sacks, and yield for top-out cement
-Ran parasite line down backside, Tagged cement @ 1,344'.
First top out 50 bbl 15.8# ppg 244 sx, 1.15 yld.
-Tagged cement @ 1,302'.
Second top out 25 bbl 15.8# 122 sx, 1.15 yld.
-Tagged cement @ 1,046'.
Third topout 70bbls 15.8# ppg 300sks, 1.15yld. Cmt to surface. Fell 70'.
-Tagged cement @ 853' on third one.
Fourth topout 18bbls 15.8# ppg 77sks, 1.15yld. Cmt to surface and did not fall.

Sorry about that David.....Joe

Joe Honeycutt
Drilling Consultant
Williams Production RMT
joe.honeycutt@williams.com
Cell: 435-299-0736
Rig: 281-617-4385

From: Andrews, David [David.Andrews@state.co.us]
Sent: Friday, November 04, 2011 2:05 PM
To: Brunk, Andrew
Cc: Honeycutt, Joe
Subject: RE: NOTIFICATION FOR WILLIAMS E & P / CYCLONE 29 ON WELL FED RGU 441-1-298, RGU 41-1-298 PAD, 11/1/11 POST SURFACE CASING & CEMENT.

Andrew,

Thanks for the update. I will look forward to Joe's reply regarding the remaining top-out details.

Dave

From: Brunk, Andrew [mailto:Andrew.Brunk@Williams.com]
Sent: Friday, November 04, 2011 11:23 AM
To: Andrews, David