

Document Number:
 400224380

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type Final completion Preliminary completion

1. OGCC Operator Number: 69175 4. Contact Name: Jeff Glossa
 2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION Phone: (303) 831-3972
 3. Address: 1775 SHERMAN STREET - STE 3000 Fax: (303) 860-5838
 City: DENVER State: CO Zip: 80203

5. API Number 05-123-22724-00 6. County: WELD
 7. Well Name: WELLS RANCH Well Number: 41-30
 8. Location: QtrQtr: NENE Section: 30 Township: 6N Range: 63W Meridian: 6
 Footage at surface: Distance: 660 feet Direction: FNL Distance: 660 feet Direction: FEL
 As Drilled Latitude: _____ As Drilled Longitude: _____

GPS Data:
 Date of Measurement: _____ PDOP Reading: _____ GPS Instrument Operator's Name: _____

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____
 ** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____

9. Field Name: WATTENBERG 10. Field Number: 90750
 11. Federal, Indian or State Lease Number: _____

12. Spud Date: (when the 1st bit hit the dirt) 02/26/2005 13. Date TD: _____ 14. Date Casing Set or D&A: _____

15. Well Classification:
 Dry Oil Gas/Coalbed Disposal Stratigraphic Enhanced Recovery Storage Observation

16. Total Depth MD 6944 TVD** _____ 17 Plug Back Total Depth MD 6875 TVD** _____

18. Elevations GR 4655 KB 4665 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:
CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 10/19/2011

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	2,315	375	0	2,315

Details of work:

Remedial cementing

TIH circulate to 6788'. Set RBP @ 6733, pressure test casing to 2000 psi, test good. TIH with 1 1/4" annular cement string, tag original cmt @ 2315'. Set EOT @ 2315, pump 205 sks 12.0# Varicem, pulled EOT to 1064', pumped 170 sks 13.0# Varicem, circulate 15 bbl to surface.

Run CBL from 2500 to surface

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jeff Glossa
 Title: Sr Engineering Tech Date: _____ Email: jglossa@petd.com

The subreport 'subreport3' could not be found at the specified location W:\Inetpub\Net\Reports\AttachListNew.rdlc. Please

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)