

SCHAAL DRILLING, CO.  
PO BOX 416  
BURLINGTON, CO. 80807  
719-346-8032

FIELD REPORT

SURFACE CASING, DRILLING AND CEMENTING

DRILLING DATE 7-14-08

WELL NAME & LEASE # State 36-05

MOVE IN, RIG UP, DIG PITS ETC. DATE 7-11-08 TIME 12:45 ☐AM ☒PM

SPUD TIME 7:15 ☒AM ☐PM SHALE DEPTH 350 TIME 9:45 ☒AM ☐PM

HOLE DIA. 10 FROM 0 TO 430 TD TIME 10:30 ☒AM ☐PM

CIRCULATE, T.O.O.H., SET 426.10 FT CASING 439.10 KB FT DEPTH

11 JOINTS 7 OD #FT ☐14 ☐15.5 ☒17 ☐20 ☐23

PUMP 116 SAC CEMENT 690 GAL.DISP. CIRC. 6 BBL TO PIT

PLUG DOWN TIME 12:15 ☐AM ☒PM DATE 7-14-08

CEMENT LEFT IN CSG. 30 FT TYPE: PORTLAND CEMENT VII ASTM C 150  
CENTRALIZER 1

ELEVATION 3935  
+12KB 3947

PIPE TALLY

1.	38.70
2.	38.70
3.	38.70
4.	38.70
5.	38.70
6.	38.70
7.	38.70
8.	38.70
9.	38.90
10.	38.80
11.	38.80
12.	
13.	
14.	
15.	
16.	
TOTAL	426.10