

Cement work date: _____

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
SQUEEZE	1ST	1,556	190		1,556
SQUEEZE	1ST	1,556	80	803	1,556
SQUEEZE	1ST	1,105	100	0	1,105

Details of work:

2/10/12 PUMP 115 SKS CMT, FOLLOWED BY 75 SKS CMT GOOD CIRCULATION, NO CEMENT TO SURFACE
 2/17/12 SPOT BALANCED PLUG WITH 80 SKS, FILL HOLE AND STAGE CMT OVER 3 HOURS, TOC 803'
 2/23/12 MIX 100 SKS CMT - HESITATION SQUEEZE

ALL CEMENT JOB SUMMARIES ATTACHED.

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WEBER	5,610	6,269	<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: DIANE L PETERSON

Title: REGULATORY SPECIALIST Date: _____ Email: DLPE@CHEVRON.COM

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400255893	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)