

Inspector Name: DURAN, JOHN

**FORM
INSP**Rev
05/11**State of Colorado****Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Inspection Date:

02/29/2012

Document Number:

659400273

Overall Inspection:

Satisfactory**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Tracking Type	Inspector Name: <u>DURAN, JOHN</u>
	<u>423656</u>	<u>423653</u>		

Operator Information:OGCC Operator Number: 100264 Name of Operator: XTO ENERGY INCAddress: 382 CR 3100City: AZTECState: NMZip: 87410**Contact Information:**

Contact Name	Phone	Email	Comment
Trujillo, Irwin	719-846-0272/719-859-2264	irwin_trujillo@xtoenergy.com	Sr. Env. Tech., Raton Basin
Kardos, Kelly		kelly_kardos@xtoenergy.com	
Blatnick, Bill	719-845-2112/719-859-3370	bill_blatnick@xtoenergy.com	
Jaramillo, Diane	505-333-3109	diane_jaramillo@xtoenergy.com	Eng. Mngr - Reg., Aztec, NM
Harrison, Lyndon	505-333-3100	Lyndon_Harrison@xtoenergy.com	

Compliance Summary:QtrQtr: SWNE Sec: 30 Twp: 34S Range: 67W**Inspector Comment:****Related Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	
423653	LOCATION	AC	06/17/2011		-	APACHE CANYON 30-07	<input type="checkbox"/>
423656	WELL	WO	07/19/2011		071-09876	APACHE CANYON 30-07	<input checked="" type="checkbox"/>

Equipment:Location Inventory

Special Purpose Pits: _____	Drilling Pits: <u>1</u>	Wells: <u>1</u>	Production Pits: <u>1</u>
Condensate Tanks: _____	Water Tanks: <u>2</u>	Separators: <u>1</u>	Electric Motors: _____
Gas or Diesel Mortors: _____	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: <u>1</u>
Electric Generators: _____	Gas Pipeline: <u>1</u>	Oil Pipeline: _____	Water Pipeline: <u>1</u>
Gas Compressors: <u>1</u>	VOC Combustor: _____	Oil Tanks: _____	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

Location**Signs/Marker:**

Type	Satisfactory/Unsatisfactory	Comment	Corrective Action	CA Date
WELLHEAD	Satisfactory			

Emergency Contact Number: (S/U/V) Satisfactory

Corrective Date: _____

Inspector Name: DURAN, JOHN

Comment:

Corrective Action:

Spills:

Type	Area	Volume	Corrective action	CA Date
------	------	--------	-------------------	---------

☐ Multiple Spills and Releases?

Equipment:

Type	#	Satisfactory/Unsatisfactory	Comment	Corrective Action	CA Date
Deadman # & Marked	5	Satisfactory	Wellhead		

Venting:

Yes/No	Comment
--------	---------

Flaring:

Type	Satisfactory/Unsatisfactory	Comment	Corrective Action	CA Date
------	-----------------------------	---------	-------------------	---------

Predrill

Location ID: 423653

Site Preparation:

Lease Road Adeq.: _____ Pads: _____ Soil Stockpile: _____

Corrective Action: _____ Date: _____ CDP Num.: _____

Form 2A COAs:

Group	User	Comment	Date
OGLA	koepsear	Notify the COGCC Oil and Gas Location Assessment (OGLA) specialist for South Eastern Colorado (Arthur Koepsell; email arthur.koepsell@state.co.us) 72 hours prior to initiating pad construction.	06/01/2011
OGLA	koepsear	Operator must implement site-specific best management practices in accordance with good engineering practices, including, but not limited to, construction of a berm or diversion dike, site grading, or other comparable measures, sufficient to protect the drainage located 400 feet south of the oil and gas location from a release of drilling, completion, produced fluids, and chemical products.	06/01/2011
OGLA	koepsear	Due to the shallow soils and underlying fractured bed rock the following will apply: Location is in a sensitive area because of potential for adverse impacts to ground water/surface water; therefore all pits will be lined.	06/01/2011
OGLA	koepsear	Location is on steep slopes; therefore the cut and fill slopes should be constructed in such a manner to manage site drainage and slope stability. The slopes shall be stabilized immediately after the location has been constructed.	05/16/2011

Wildlife BMPs:

BMP Type	Comment
Interim Reclamation	<p>ONCE THE WELL PAD CUT AND FILL SLOPES HAVE ACHIEVED FINAL GRADE, DEPENDING ON SOIL CONTENT AND SEASONAL CONSTRAINTS, SEEDING WITH EROSION CONTROL BLANKETS SHALL BE INSTALLED. THIS WILL CONTROL EROSION AND PROMOTE THE ESTABLISHMENT OF VEGETATION.</p> <p>FOR SLOPES THAT CONSIST PRIMARILY OF ROCK, SEEDING WITH A MULCH TACKIFIER WILL BE UTILIZED WHICH WILL OCCUR AFTER ACCESS ROAD FINAL GRADE. USED TO ADHERE THE SEED TO THE SOIL AND PROMOTE THE ESTABLISHMENT OF VEGETATION.</p> <p>THE TOP SOIL STOCK PILE SHALL BE SEEDDED WITH A MULCH TACKIFIER DURING THE ACCESS ROAD FINAL GRADE AFTER UTILITY INSTALLATION. THIS WILL STABILIZE THE SOIL AND PROMOTE THE ESTABLISHMENT OF VEGETATION.</p>
Site Specific	XTO has provided a detailed BMP Implementation Plan. The plan is included in the Attachments under OTHER doc # 400164359 2533225.
Storm Water/Erosion Control	A CLEAN WATER RUN ON DIVERSION SHALL BE CREATED ABOVE THE CUT SLOPE PRIOR TO GRADING THE CUT SLOPE. THIS WILL PREVENT UPLAND WATER SHED FROM ENTERING THE PROJECT. THE DITCH SHALL BE A MINIMUM OF 4 FEET WIDE AND 2 FOOT DEEP. MAINTAIN A POSITIVE GRADE, DEPRESSIONS WILL NOT DRAIN AND MAY RESULT IN SLOPE INSTABILITY.
Construction	<p>Certificate to Discharge Under CDPS General Permit No. COR-030000 Stormwater Discharges Associated with Construction Certification No. COR034312 Prior to construction perimeter controls will be installed utilizing cuttings from the clearing operations. Brush Barriers shall be placed down gradient of the disturbance. Once the well pad has been constructed a variety of B.M.P.'s shall be utilized for the site specific conditions. These devices may include but are not limited to:</p> <ul style="list-style-type: none"> • Brush Barriers • Dirt Berm/Bar Ditch • Clean Water Run on Diversion • Seeding • Erosion Control Blankets • Mulch Tackifier • Rip-Rap <p>During construction each site will be inspected every 14 days and 72 hours after any major storm event. These inspections will be recorded and maintained at the XTO office. Repairs shall be completed within 7 days of the initial inspection. Any modifications shall be revised on the site plan and then implemented at the site.</p> <p>A Field Wide Stormwater Management Plan (SWMP) for the Raton Basin is on file at the XTO Energy Inc. office. A Site Specific SWMP with a Site Plan will be developed for each location and can be found in:</p> <ul style="list-style-type: none"> • Appendix F- Apache Canyon Lease • Appendix G- Golden Eagle Lease • Appendix H- Hill Ranch Lease • Appendix I- New Elk Lease <p>Wildlife BMP required for Raton Basin utilize bear proof dumpsters and trash receptacles for food related trash at all facilities that generate such trash.</p> <p>Spill Prevention and Counter Measures (SPCC) for the Raton Basin is on file at the XTO Energy Inc. office. The Field SWMP and Site Specific SWMP each address SPCC during construction operations. Typical BMP Site Diagram Attached...</p>
Storm Water/Erosion Control	THE FILL SLOPE WILL UTILIZE A TERRACE TO BREAK UP THE LENGTH OF THE FILL SLOPE REDUCING EROSION PROBLEMS AND SLOWING VELOCITIES.

Stormwater:**Comment:** _____**Staking:****On Site Inspection (305):****Surface Owner Contact Information:**

Name: _____

Address: _____

Inspector Name: DURAN, JOHN

Phone Number: _____

Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____

Phone Number: _____

Date Onsite Request Received: _____

Date of Rule 306 Consultation: _____

Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

Summary of Operator Response to Landowner Issues:

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

Well

Facility ID: 423656 API Number: 071-09876 Status: WO Insp. Status: WO

Environmental

Spills/Releases:

Type of Spill: _____ Description: _____ Estimated Spill Volume: _____

Comment: _____

Corrective Action: _____ Date: _____

Reportable: _____ GPS: Lat _____ Long _____

Proximity to Surface Water: _____ Depth to Ground Water: _____

Water Well:

DWR Receipt Num: _____ Owner Name: _____ GPS : _____ Lat _____ Long _____

Field Parameters:

Sample Location: _____

Emission Control Burner (ECB): _____

Comment: _____

Pilot: _____ Wildlife Protection Devices (fired vessels): _____

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: RANGELAND, TIMBER

Comment: _____

1003a. Debris removed? _____ CM _____

CA _____ CA Date _____

Waste Material Onsite? _____ CM _____

CA _____ CA Date _____
 Unused or unneeded equipment onsite? _____ CM _____
 CA _____ CA Date _____
 Pit, cellars, rat holes and other bores closed? _____ CM _____
 CA _____ CA Date _____
 Guy line anchors removed? _____ CM _____
 CA _____ CA Date _____
 Guy line anchors marked? _____ CM _____
 CA _____ CA Date _____

1003b. Area no longer in use? _____ Production areas stabilized ? _____
 1003c. Compacted areas have been cross ripped? _____
 1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____
 Cuttings management: _____
 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____
 Production areas have been stabilized? _____ Segregated soils have been replaced? _____

RESTORATION AND REVEGETATIONCropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced _____ Recontoured _____ 80% Revegetation _____

1003 f. Weeds Noxious weeds? _____

Comment: _____

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____ Date Final Reclamation Completed: _____

Final Land Use: RANGELAND, TIMBER

Reminder: _____

Comment: _____

Well plugged _____ Pit mouse/rat holes, cellars backfilled _____
 Debris removed _____ No disturbance /Location never built _____
 Access Roads Regraded _____ Contoured _____ Culverts removed _____
 Gravel removed _____
 Location and associated production facilities reclaimed _____ Locations, facilities, roads, recontoured _____
 Compaction alleviation _____ Dust and erosion control _____
 Non cropland: Revegetated 80% _____ Cropland: perennial forage _____
 Weeds present _____ Subsidence _____

Comment: _____

Corrective Action: _____ Date _____

Overall Final Reclamation

Inspector Name: DURAN, JOHN

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

S/U/V: _____ Corrective Date: _____

Comment: _____

CA: _____

Pits:

Pit Type: Produced Water Lined: YES Pit ID: _____ Lat: _____ Long: _____

Lining:

Liner Type: _____ Liner Condition: _____

Comment: _____

Fencing:

Fencing Type: _____ Fencing Condition: _____

Comment: _____

Netting:

Netting Type: _____ Netting Condition: _____

Comment: _____

Anchor Trench Present: _____ Oil Accumulation: NO 2+ feet Freeboard: _____

Pit (S/U/V): Satisfactory Comment: 30' X 70'

Corrective Action: _____ Date: _____