



23b. If 23 is No:  Surface Owners Agreement Attached or  \$25,000 Blanket Surface Bond  \$2,000 Surface Bond  \$5,000 Surface Bond

24. Using standard QtrQtr, Sec, Twp, Rng format enter entire mineral lease description upon which this proposed wellsite is located (attach separate sheet/map if you prefer):

See attached mineral lease map & description.

25. Distance to Nearest Mineral Lease Line: 0 ft                      26. Total Acres in Lease: 725

### DRILLING PLANS AND PROCEDURES

27. Is H2S anticipated?     Yes                       No    If Yes, attach contingency plan.

28. Will salt sections be encountered during drilling?     Yes                       No

29. Will salt (>15,000 ppm TDS CL) or oil based muds be used during drilling?     Yes                       No

30. If questions 28 or 29 are yes, is this location in a sensitive area (Rule 901.e)?     Yes                       No

31. Mud disposal:     Offsite     Onsite

**If 28, 29, or 30 are "Yes" a pit permit may be required.**

Method:     Land Farming     Land Spreading     Disposal Facility    Other: \_\_\_\_\_

Note: The use of an earthen pit for Recompletion fluids requires a pit permit (Rule 905b). If air/gas drilling, notify local fire officials.

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
CONDUCTOR	30	20		0	80	156	80	0
SURF	13+1/2	10+3/4	40.5	0	800	355	800	0
1ST	9+7/8	7+5/8	29.7	0	3,206	205	3,206	1,500
1ST LINER	6+3/4	5+1/2	17	2900	7,182	0		

32. BOP Equipment Type:     Annular Preventer                       Double Ram                       Rotating Head                       None

33. Comments    Attachments include a drilling and completion plan. Searcy Gulch 1-27 is a part of the Williams Fork Federal Unit COC74956X.

34. Location ID: \_\_\_\_\_

35. Is this application in a Comprehensive Drilling Plan ?     Yes                       No

36. Is this application part of submitted Oil and Gas Location Assessment ?     Yes                       No

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_                      Print Name: Michael Bergstrom

Title: Senior Regulatory Advisor                      Date: \_\_\_\_\_                      Email: Michael.Bergstrom@shell.com

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_                      Director of COGCC                      Date: \_\_\_\_\_

**API NUMBER**

05

Permit Number: \_\_\_\_\_                      Expiration Date: \_\_\_\_\_

**CONDITIONS OF APPROVAL, IF ANY:**

**All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.**

\_\_\_\_\_

### Attachment Check List

Att Doc Num	Name
400254334	TOPO MAP
400254335	WELL LOCATION PLAT
400254556	DEVIATED DRILLING PLAN
400254587	MINERAL LEASE MAP
400254887	DIRECTIONAL DATA
400255685	SURFACE OWNER CONSENT

Total Attach: 6 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)

### BMP

<u>Type</u>	<u>Comment</u>
Material Handling and Spill Prevention	Spill Prevention Control and Countermeasure Plans (SPCC) are in place to address material releases and to prescribe materials handling BMPs for the facility. "Good housekeeping" measures will be taken to ensure proper waste disposal.
Storm Water/Erosion Control	Stormwater Management Plans (SWMP) are in place to comply with both Colorado Department of Public Health and Environment (CDPHE) and Colorado Oil and Gas Conservation Commission (COGCC) stormwater discharge permits. The construction layout for Searcy Gulch 1-27 details Best Management Practices (BMPs) to be installed during initial construction. Note that BMPs may be removed, altered, or replaced with changing conditions in the field and the SWMP will be updated accordingly. The BMPs prescribed for the initial construction phase include, but are not limited to: <ul style="list-style-type: none"> <li>• Construction diversion ditch</li> <li>• Sediment reservoirs</li> <li>• Check dams</li> <li>• Level spreaders</li> <li>• Stabilized construction entrance</li> <li>• Slash</li> <li>• Sediment trap</li> <li>• Wattle</li> <li>• Terrace</li> <li>• Secondary containment berms</li> <li>• Detention ponds</li> </ul>

Total: 2 comment(s)