

US ROCKIES REGION

Anadarko Daily Summary Report

Well: JEPSEN 32-2

Project: COLORADO-WELD

Site: JEPSEN 14-2 PAD

Rig Name No: XTC 11/11

Event: DRILLING

Start Date: 7/15/2011

End Date: 8/15/2011

Spud Date: 8/11/2011

Active Datum: RKB @4,788.00usft (above Mean Sea Level)

UWI: SE/SW/0/3/N/65/W/2/0/0/6/PM/S/469/W/0/2128/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/10/2011	0	RIG DOWN AND PREPARE TO MOVE RIG
2	08/11/2011	585	WAIT ON DAYLIGHT, RIG DOWN AND MOVE, RIG UP, SPUD 12 1/4" SURF, DRILL TO TD, SHORT TRIP, CIRC,
3	08/12/2011	1021	CIRC SURFACE HOLE, TOO H, RUN SURFACE CASING, CEMENT, WOC, NU AND TEST BOP'S, DRILL ACTUAL FROM 585 TO 1021, (TOOK GAS KICK) WELL CONTROL
4	08/13/2011	1286	CIRC FOR WELL CONTROL, TRIP TO CASING SHOE, TIH, DRILL ACTUAL FROM 1021 TO 1059, CIRC. FOR WELL CONTROL, DRILL ACTUAL FROM 1059 TO 1286, SHUT IN FOR WELL PRESSURES, CIRC LCM, VENT GAS TO FLARE PIT, TRING TO DEplete FORMATION GAS
5	08/14/2011	1286	WELL CONTROL, CIRC AND MONITOR WELL, BUILD UP MUD WEIGHT TO 14.5#/GAL BEFORE PUMPING CEMENT
6	08/15/2011	1286	CIRC TO CONDITION MUD, TOO H W/ DP AND BHA, TIH W/ OPEN ENDED DRILL PIPE, SET CEMENT PLUG, TOO H W/ DP, WOC, ND BOP'S, SET CASING MANDREL, SHUT IN WELL