

JOB LOG	
WESTERN WELLSITE SERVICES	
17509 ROAD 14	
FORT MORGAN, CO 80701	
Company	Ritchie Exploration Inc
Well	Wright 28-1
Location	NW NE 28 T3S R53W
Date	July 5, 2012
Pre-job Safety Meeting	
MIRU P&A	
ND wellhead	
TOH 162 1" rods and pump	
TOH and tallied 133 joints 2 7/8 tubing, 4080	
PU bit and scraper	
TIH to 4545'	
TOH LD bit and scraper	
PU CICR and TIH to 4545' and set	
Pressure tested tubing to 500 psi and held	
Mixed and pumped 10 sacks cement on top of CICR	
TOH LD stinger	
Rolled hole with 55 bbls water	
MIRU wireline	
Freepoint and cut casing @ 2147' Witnessed /OK by Jim Precup and Kym Schure, COGCC	
RDMO wireline	
TOH 48 joints 5 1/2 casing	
TIH tubing to 2147'	
Mixed and pumped 50 sacks cement across casing stub	
TOH to 400'	
Mixed and pumped 128 sacks cement to surface	
TOH	
RDMO	
Dug up wellhead and cut off	
Good cement to surface	
Welded on cap	
Backfilled wellbore	
WIRELINE CONTRACTOR	Magna Energy Services
CEMENT CONTRACTOR	WESTERN WELLSITE SERVICES
DIRTWORK CONTRACTOR	NA
RESEEDING CONTRACTOR	NA
Signed: Tony R Jackson; field supervisor	
July 11, 2012	