

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 04/17/2012

Personnel On Location

COGCC:	Kevin King	9:30 AM	3:45 PM
RACS:	Jason McKinney	8:00 AM	5:30 PM
	Toby Steen	8:00 AM	5:30 PM
	Al	8:00 AM	5:30 PM

Weather: P. Cloudy (AM), M. Cloudy (PM)
Calm (AM), Lt. Breeze (PM)
30's - 50's (AM), 50's - 60's (PM)

Work Summary

Continue drilling/cleaning out well to 283'.
It no longer appears that we are cleaning out an old wellbore. Cuttings are almost all sandstone at this point and look like new cuttings (more angular then previous returns)
The decision is made to cement here. TD of original wellbore was likely 270'
Trip bit and drill pipe out of the hole and close BOP.

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		100.0%	7500
2	Rig Hours	Hr	380		160	60800
3	Cement	Sacks	22		1680	36960
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25		21614.25	21614.25
7	Mobilization and Demobilization Rig 2	LS	42960		75%	32220
8	Rig 2 Hours	Hr	640	4.5 Rig Hours	267	170880
10	Casing	ft	28		220	6160
11	Mud Disposal	bbl	33		100	3300
Current Total =>					\$	344,284.25