

JOB LOG	
---------	--

## WESTERN WELLSITE SERVICES

17509 ROAD 14  
ROSE HURON MI 49784

FORT MORGAN, CO 80701		
Company:	Koch Exploration Company, LLC	

<b>Company</b>	Koch Exploration Company, LLC	
<b>Well</b>	Ant Hill Unit 33-24	
<b>Location</b>	Meeker, Co	
<b>Date</b>	1-3-12	

MIRU P&A
----------

Travel from Ft. Morgan. CP-1300#. Blow well down. Well flowed for apprx 1 hr. RIH w/ 1-4 ft flat bottomed sub and 40 jts 2-3/8" tbg. SD for evening.
--

1-4-12
--------

CP-240#. Blow well down. RIHW/191 jts tbg. Tag @ 7100 ft. Lay down one jt. Landed @ 7085 ft. Mix and pump 80 sks cement. Stand 20 jts tbg in derrick. Lay down 7 jts. Reverse circulate tbg. Drain and clean pump and equipment. Haul all lease fluids to disposal. Mr John Clark w/ Koch Exp and Mr Justin Wilson w/ BLM witnessed cementing operations.
---

1-5-12
--------

<p>Cp-0#. RihW/ 10 JTS TBG. Tag @ 6572 ft. Mix and pump 92 sks cement. Lay down 29 jts tbg. WOC for 4 hrs. RIHW/ 6 jts tbg. Tag @ 5864 ft. Pressure test csg to 550#. Pressure held. Mix and pump 20 sks cement. Lay down 7 jts tbg. Reverse circulate tbg. SI. Drain and clean pump and equipment. Haul all lease fluids to disposal. Chbange oil on rig and pump. Mr John Clark w/ Koch Exp. And Mr Justin Wilson w/ BLM witnessed cementing operations</p>
---

1-6-12
--------

Rih W/ 6 JTS. Tag @ 5819 ft. Lay down all tbg except 39 jts @ 1220 ft. Mix 35 sks cement and set balanced plug. Lay down tbg. RU DLD Perforators and cut production csg @ 300 ft. SD. Mr John Clark w/ Koch Exp and Mr Justin Wilson w/ BLM witnessed all operations of the day. Drain and clean all equipment. Haul all lease fluids to disposal.

[illegible]

WIRELINE CONTRACTOR	
CEMENT CONTRACTOR	WESTERN WELLSITE SERVICES
DIRTWORK CONTRACTOR	NA
RESEEDING CONTRACTOR	NA
Signed: Irvin Morse; field supervisor      January 6, 2012	