

# Well Completion / Workover Report

**OMIMEX PETROLEUM**

<b>Well Name:</b> Bledsoe 2-17-3-43		<b>Date:</b> 8/1/12	<b>Report #:</b> 1
<b>Surface Location:</b>			<b>API #:</b>
<b>Objective:</b>			<b>AFE No.:</b>
<b>Formation:</b>	<b>Perforations:</b> 2208--2228	<b>ft KB</b>	<b>Coding:</b>
<b>KB to Grd:</b> ft	<b>Perforations:</b>	<b>ft KB</b>	<b>Amount :</b>
<b>PBTD :</b> ft KB	<b>Perforations:</b>	<b>ft KB</b>	<b>Serv. Rig start date:</b>
<b>Tubing :</b>	<b>Csg.</b>	<b>Set at:</b> ft KB	<b>Serv. Rig end date:</b>
<b>Set at:</b> ft KB	<b>Packer:</b>	<b>Set at:</b> ft KB	<b>SITP :</b> psi
<b>Present Operation :</b>			<b>SICP :</b> psi
<b>BOP Pressure Test:</b>	<b>Function test:</b>	<b>BOP Drill:</b>	<b>SCV :</b> psi

**Operations Summary**      H<sub>2</sub>S (%) - 0.00

Move on and rig up Schlumberger. Run in hole and set CIBP at 2150'. Run in hole and Dump 2 sxs cement on top of plug. Run in hole and perforate 2 shots with 3 1/8 expendable gun at 470'. Break circulation with water truck between backside of 4 1/2 and 7' casing. Well is ready to set top plugs.

**August 11, 2012** move to location. Rig up. Fill hole with 3 bbls of fresh water. Mix 40 sacks of cement from Richey Redi Mix and displace with 3.7 bbls of fresh water. Wash up, rig down and move.

8/23/12  
Cut well head off 4ft below surface. Used slick line to tag cement at 195'. Pumped cement from 50ft to surface. Used 6 bags of cement, Washed up and moved off.

DAILY COST SUMMARY		
Service	Item	Amount
		2,900.00
1	DR052	1,750.00
3	DR086	265.00
40	cement	800.00
6	cement	60.72
Daily Cost:		<b>\$5,775.72</b>
Prev. Cost:		
Cumm. Cost:		<b>\$5,775.72</b>

<b>Reservoir Fluids Summary</b>				Tubing volume : bbls	
Gas :	(Flared)	Daily: 0.00 mcf/d	Cumm: 0.00 mcf/d	Csg ann. vol : bbls	
Oil or Condensate :	(New)	Daily: 0.00 bbls	Cumm: 0.00 bbls	Open hole vol : bbls	
Water :	(New)	Daily: 0.00 bbls	Cumm: 0.00 bbls	<b>Total :</b> bbls	
Time Swabbed/Flowed :		Daily: 0.00 hrs.	Cumm: 0.00 hrs.	Tbg. Bottom : ft KB	

<b>FLUIDS RECOVERED :</b>	<b>Type :</b>	<b>Oil :</b> bbls	<b>Cumm:</b> bbls	<b>Water :</b> bbls	<b>Cumm :</b> bbls
<b>LOAD FLUIDS USED :</b>	<b>Type :</b>	<b>Used Today :</b> 0.00 bbls	<b>Rec today</b> 0.00 bbls	<b>To Rec.</b> 0.00 bbls	<b>bbls</b>
<b>LOAD FLUIDS USED :</b>	<b>Type :</b>	<b>Used Today :</b> 0.00 bbls	<b>Rec today</b> 0.00 bbls	<b>To Rec.</b> 0.00 bbls	<b>bbls</b>

<b>Equipment on location:</b>					
<b>Service rig hrs.:</b>	Daily:	Cummulative : 0.00	Down: 0.00	Cummulative Downtime : 0.00	hrs
<b>Personnel on Location :</b>	Rig :	Service :	Comp.	Total Personnel:	0
<b>Weather :</b>	Temp:	Lease:	Roads:	<b>Report By:</b> Paul DeKaye	<b>Tel no:</b> 406-949-0050
<b>Reporting To:</b>			<b>Programmed By:</b>		

**Location:**

Bledsoe 2-17-3-43

**Date:**

1-Aug-12

**Page 2 of 2**