



**Well Name:** WPX Energy RMT.  
**Well Name:** Fed RGU 34-36-198  
**Pad Name:** Fed RGU 33-36-198  
**Legal Description:** NWSESEC36TWP1SRNG98W  
**Unit:** Ryan Gulch  
**Unit #** COC068239X  
**COGCC #** 96850  
**API #** 05-103-11929-00  
**County:** Rio Blanco  
**Field:** Sulphur Creek  
**Field #** 80090  
**Rig Name and Number:** CYCLONE 29  
**Williams Supervisor:** Ted Ragsdale  
**Phone number at rig:** 970-988-3854

**RECEIVED**  
 OCT 21 2012  
**COGCC**

This notice, sent on	10/21/2012	is to inform you that Williams:
ran and cemented	9-5/8" SURFACE	casing.
Depth casing landed	3,636'	
Volume pumped	204.9 , 69.8 , 240.1	
Sack of cement used	650 , 200 , 705	
Cement density	12.8 , 12.8 , 12.8	
Yield cubic ft/sack	1.77 , 1.96 , 1.96	
Stages	2 STAGE	
Lift Pressure	1004 , 530	psi
Bumped plug	YES / YES	
Bump pressure	1160 , 1630	psi
Floats held	YES / YES	
Returns	FULL / FULL	
Losses	0 / 0	

Additionally:

1EXCESS VOLUME 1ST STAGE 50% / 2ND STAGE 30% / 110  
 BBLS CEMENT BACK T/ SURFACE ON 1ST STAGE , 36 BBLS  
 CEMENT BACK T/ SURFACE F/ 2ND STAGE , CEMENT FELL  
 51' & STILL INSIDE CONDUCTOR & WILL TOP OUT ON NEXT  
 SURFACE CEMENT JOB - BATCH DRILLING SURFACE  
  
*NEED TOP-OUT DETAILS  
 ON FORM 5*