



Daily Completion Report

Date	Company			Well Name & Number	County	State	API Number	GL	KB
10/29/11	Black Raven Energy Inc.			Harry Geyer A-3	Morgan	Co	05-087-05430	4492	4502
Report Day	TVD	TMD	PBTD	QtrQtr Sec-Twp-Rge	Daily Cost		Cumulative Cost	AFE Amount	
7	5,665'	5,665'	5,663'	SENESEW Sec 6 1N 57W	\$3,875		\$46,177	\$0	
Summary								Supervisor	
Set CIBP. Perforate upper J sand.								R Pape	

Set CIBP. Perforate upper J sand.

Time Log			
From	To	Hrs	
2:00	3:00	1:00	MIRU PSI Wireline truck and crane. Safety meeting.
3:00			RIH w/ 5 1/2" CIBP. Correlate depth to GR/CBL ran by PSI on 10-24-11. Set CIBP @ 5600'. POOH.
			RIH w/ 3 1/8" scallop gun. Correlate depth to GR/CBL ran by PSI on 10-24-11.
			Perforate J sand from 5577' to 5585'. 6 spf, .42" EHD, 35.6" penetration, 60 degree phasing. No surface reaction.
	5:00	2:00	POOH w/ gun, all shots fired. RDMO PSI Wireline.
5:00	5:30	0:30	SWIFN.
			NOTE: Add 15' to GR/CBL to correct to original E-log KB based depths.
TOTAL HOURS:	3:30		

[illegible]