

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MOSER 5-4

Project:COLORADO-WELD

Site:MOSER 5-4

Rig Name No:ENSIGN 315/315

Event: WELL WORK EXPENSE

Start Date: 2/1/2013

End Date:

Spud Date: 12/2/2005

Active Datum: RKB @4,887.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/4/0/NWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/01/2013		MI Ensign 315 rig up pump and tank
2	02/04/2013		RU ensign 315 blow well down. Control with 45 bbls unland strip on BOP. MIRU PRS EMI 115 bad 132 yellow band. RIH RBP set @ 4334 circulate gas out test casing to 2000 psi 15 min test good TOO H . Dump sand drainpump & lines SWN SDFN
3	02/05/2013		Blow down surface gas 70 psi. Pull slips on casing strip on double entry equipment. Circulate to 3941 with 121 jts 1 1/4 IJ tubing. Circulate 3 hours SWN SDFN
4	02/06/2013		MIRU Baker Hughes Pump cement job. 10 bbls fresh 20 bbls SMS 5 bbls fresh 750 sks 15.8 G neat cement. Pull 49 stands one joint reverse 20 bbls to clean fluid. RDMO Baher finish pulling 1 1/4 IJ strip off double entry equipment. Set slips @ 45,000 strip BO
5	02/07/2013		MIRU JW Wireline Log from 4280 to 500' RDMO JW. TIH 1 1/4 IJ tubing and lay on trailer. TIH 2 3/8 J55 tubing clean off sand latch onto RBP TOO H. TIH NC SN Tubing out of derrick start picking up 2 3/8 off trailer SWN SDFN
6	02/08/2013		Finish running production land tubing @ 7643 with NC SN 6' KB 245 jts. Broach tubing with 1.901. Strip off BOP flange up well head. RDMO Ensign 315