

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ROBERTS 13-22

Project: COLORADO-WELD

Site: ROBERTS 13-22

Rig Name No: SES 3/3, ENSIGN 328/328

Event: WELL WORK EXPENSE

Start Date: 2/9/2013

End Date: 2/26/2013

Spud Date: 3/15/2005

Active Datum: RKB @4,931.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/22/0/SWSW/6/0/S/-470/W/0/-480/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/09/2013		Miru Ensign 328, prep for next day.
2	02/11/2013		Crew to loc, blew well dn, waited on water, killed well, 30 bbls dn csg, 20 bbls dn tbgs, water-bio, nd wh, nu BOP, tooh, emi tbgs, tih with 4 1/5 rpb, hit tight spot @ 3,100', tooh ld rpb, tih with bit-scraper, dressed tight spot, tooh ld bit-scraper, swi,
3	02/12/2013		Crew to loc, tih with rbp, 131 jts 4,026', set plug, pull 1 jt, circulate gas out, test to 2,000 psi, test good, pulled 15 stands dump 2 sack sand, tooh, ld r head, nd BOP, nd wh, unland 4 1/2 csg, nu duel entry, nu BOP, tih with 108 jts 1.66 @ 3,500',
4	02/13/2013		Crew to loc, miru BAKER HUGHES, pump 10 bbls fresh water, 20 bbls sms, 137 bbls cement 1 bbl fresh, Pulled 5 stands, cement comming out tbgs, pumped 4 bbl balance plug, unable to move tbgs, backed off tbgs, came out with 36 jts, 72 stayed in hole, nd BOP, nd
5	02/14/2013		Crew to loc, miru J-W WIRELINE, log from 3,600' to surface, tih with r head, circulate sand of plug, release plug, tooh, laid dn rbp, tih, ncsn, tag fill with 239 jts @ 7,375', cleaned out to 7,510' pbmd, circulated clean, land with 238 jts @ 7,333' kb,
100	02/20/2013		MIRU SES rig #3 TP 10 CP 1000 SC 130. Blew tbgs down. Broached tbgs, worked tight spots @ 800', 2500', 4200' and 5300'. ROOH, signs of mud and dirt in broach. see remarks
101	02/21/2013		Crew travel TP 130 Cp 950 IFL 4500'. Blew tbgs down. Swabbed 6 bbl, well kicked off and flowed 3 bbl 90% oil. Dropped mogo and pad w/ TP 480 CP 750. Opened to sales after 1 hr w/ TP 540 CP 825. See remarks
102	02/22/2013		Crew travel TP 680 Cp 950. Blew tbgs down through sales, plunger cycled in 14 min and well flowed 3 bbl 70% oil. Dropped plunger, SI. TP 675 CP 775 RDMO SES rig #3
103	02/26/2013		TIME ON: 11:33, ROUTE: N41, WINS: 74907, PROJECT TYPE: WWE, PROD: NB/CD, TP: 950, CP: 1020, CHOKE: N/A, BATT #: 34002450, GATHERER: KMG, STAT #: 07373, LINE #: 14-396-3, COMMENTS: RWTP UP TBG AFTER BRADENHEAD REPAIR.