

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: FT ST VRAIN 1

Project:COLORADO-WELD

Site:FT ST VRAIN 1

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 10/10/2012

End Date:

Spud Date: 3/30/1981

Active Datum: RKB @4,789.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/3/0/SENE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/10/2012		MIRU SLICKLINE PULL PLUNGER AND NOGO AT 7510' TAG FILL AT 7596' MIRU ECWS #22 TBG/CSG=200 PSIG SCP=100 PSIG BLEW DOWN TBG AND CSG CONTROL WELL W/ 20 BBLS DWN TBG 20 BBLS DOWN CSG NDWH NUBOP SECURE WELL SDFN
2	10/11/2012		CREW TO LOC TBG/CSG=50 SCP=100 MIRU EMI TOO H W/ TBG FOUND 18 BAD OUT OF 238 JNTS PU BAILER TIH BAIL FILL TO PBTD TOO H LD TOOLS PU RBP AND PKR TIH SET RBP AT 6710' ROLL GAS FROM HOLE SET PKR TEST RBP AND CSG TO 2000# GOOD TEST (SEE REMARKS)
3	10/12/2012		CREW TO LOC TBG/CSG=0 SCP=50 TALLEY AND TIH W/ 1-1/4" TBG TO 4463' HAD TO CIRCULATE DOWN IN IN A FEW SPOTS CONDITION HOLE FOR 3 HRS PUMP 190 BBLS DRILLING MUD W/ RIG PUMP MIRU BJ TEST LINES PUMP ANNULAR CEMENT OVER SUSSEX (SEE REMARKS)
4	10/13/2012		CREW TO LOC SCP=0 MIRU E-LINE RIH LOG FROM 4700'-4000' TOC=4130 ENGINEER LOOKED AT LOG DECIDED TO PUMP CMNT OVER SUSSEX AGAIN THEN SURFACE JOB, TIH W/ 1-1/4" TBG TO 4104' ROLL HOLE W/ DRILLING MUD MIRU BJ SERVICES (SEE REMARKS)
5	10/14/2012		CREW TO LOC MIRU E-LINE LOAD CSG RIH LOG FROM 4650'-3750' AND 1000'-260' ENGINEER APPROVED CEMENT TIH W/ RETRIEVING HEAD ROLL SAND OFF RBP LATCH ONTO AND RELEASE TOO H LD TOOLS PU NCSN TIH LAND PROD (SEE REMARKS)