

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: CAMP 10-26

Project: COLORADO-WELD

Site: CAMP 10-26

Rig Name No: TR DENNER 3/3, ECWS 26/26, BASIC 1508/1508

Event: CONST- CAP WELL WORK

Start Date: 5/11/2012

End Date: 8/29/2012

Spud Date: 3/21/2004

Active Datum: RKB @5,016.99usft (above Mean Sea Level)

UWI: NW/SE/0/3/N/66/W/26/0/0/6/0/S/2,169.00/E/0/2,145.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/11/2012		RU Cable & pull BS & tag fill @ 7435' KB. MIRU Basic 1508. Kill well. ND well head. NU BOP. TOOH. SI. SDFN.
2	05/14/2012		PU 3 7/8" bit, 4 1/2" csg scraper, & TIH. TOOH. RU IPS & set CIBP @ 7160'. Dump bail 2 sx sand on CIBP. Shoot 3 squeeze holes @ 6740'. PU pkr & TIH. Set pkr @ 6695'. Pump into squeeze holes @ 1400 psi @ 1.5 bpm. Release pkr & TOOH. SI SDFN.
3	05/15/2012		RU IPS & TIH w/retainer. Stacked out @ 2850. Worked retainer to 3650' & stopped. TOOH w/retainer. PU NC/SN & TIH w/ tbq. Stacked out @ 3960'. PU swivel & rotate obstruction & pushed to 7150'. TOOH & NV was badly damaged. (See remarks)
4	05/16/2012		PU 3 7/8" bit, 4 1/2" csg scraper, & TIH. TOOH & EMI tbq. Rejected 10 jts tbq. SI. SDFN.
5	05/17/2012		RU IPS & run CBL from 6516' to 6000'. Cmt top @ 6156'. PU NC/SN & TIH. Land w/208 jts tbq @ 6469'. ND BOP. NU well head. SI. RDMO.
6	08/14/2012		MIRU ECWS # 26. NDNU, TOOH w/ 2-3/8" tbq. SWI, SDFN.
7	08/15/2012		TIH w/ 2-3/8" tbq and 3-7/8" rock bit. tag @ 6640'. PU power swivel, establish circulation. drill and clean thru cmt and retainer down to 6680'. circulate well clean. PUH w/ tbq. SWI, SDFN.
8	08/16/2012		Tag @ 6680'. finish drill retainer and cmt down to 6717'. could not make any hole. TOOH and found 2 cones missing from bit. TIH w/ 3-7/8" junk mill and 180 jts of tbq. SWI, SDFN.
9	08/17/2012		Finish TIH w/ junk mill, tag @ 6717. drill thru cmt down to 6750'. circulate well clean and test squeeze holes to 500, held good. finish TIH and tag @ 7110'. clean well down to CIBP. drill on CIBP for 3 hrs. could not make any hole. SWI, SDFN.
10	08/20/2012		TOOH and LD worn out mill. TIH w/ 3-7/8" burn shoe and tag CIBP @ 7160'. drill and clean thru CIBP. tag fill @ 7435, clean well to PB @ 7536'. PUH above perms. SWI, SDFN.
11	08/21/2012		TOOH and LD burn shoe. found CIBP remnants in shoe. TIH w/ NC, SN and 2-3/8" production tbq. RIH w/ broach, could not get past 2500'. saw parafin on broach. RU hot oiler and heat tbq w/ 40 bbls H2O. could not get broach down. see remarks
12	08/22/2012		TOOH w/ tbq, found crimp in jt # 67. broach tbq to SN, NDNU and land well @ 7407.48' w/ 238 jts. SWI, RDMO.
100	08/23/2012		MIRU TR Denner rig #3 TP 20 CP 500 SC 0 IFL 800'. Blew down and broached tbq, worked tight spot @ 1760'. Swabbed 22 bbl water. SI. FFL 2000' TP vac CP 530 SDFN
101	08/24/2012		Crew travel TP 80 CP 680 IFL 1200'. Blew tubing down. Swabbed 68 bbl water, CP built to 960#. Masdtervalve started to leak. Blew casing down through sales tp 450#. Changed out mastervlve. IFL 2000' Swabbed 8 bbl water. SI. FFL 2000' TP 40 CP 580 SDFN
102	08/27/2012		Crew travel TP 540 CP 1640 IFL 300'. Blew tubing down, well flowed 5 bbl oil and died. Swabbed 5 bbl, well kicked off and flowed 12 bbl 25% oil. SI. TP 800 CP 1300 RDMO TR Denner rig #3
13	08/29/2012		TIME ON: 11:35, ROUTE: N44, WINS: 73960, PROJECT TYPE: CCW, PROD: NB/CD, TP: 1250, CP: 1725, CHOKE: 24, BATT #: 34002250, GATHERER: KMG, STAT #: 030453, LINE #: 14-1153-4, COMMENTS: RWTP UP TBG AFTER HZ SAFETY PREP.