

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HAMMERBECK 16-33

Project:COLORADO-WELD

Site:HAMMERBECK 16-33

Rig Name No:TR DENNER 3/3, BASIC 1509/1509

Event: CONST- CAP WELL WORK

Start Date: 3/4/2013

End Date:

Spud Date: 11/15/2003

Active Datum: RKB @4,641.99usft (above Mean Sea Level)

UWI: 0/6/N/64/W/33/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/04/2013		MIRU CABLE INC. FISH BS. TAG FILL @ 6915. RUN VES GYRO FROM 6800 TO SURF STOPING EVERY 100'. RD CABLE
2	03/05/2013		MIRU BASIC 1509. 200/300 SURF 20. BD & KILL WELL W/ 40 BW-BIO. NDWH. NUBOP. RU HOLE SEEKERS. EMI TBG. 1 BAD JT ON BOTTOM. RD HOLESEEKERS. SI SDFN
3	03/06/2013		RU JW E/L. SET CIBP @ 6480. TEST TO 2500.OK. SHOT 3 SPF .38" @ 6250. PUMP 6 BW 2 BPM @ 1600. SET CICR @ 6210. RD JW. RIH & STING INTO CICR. RU BAKER. PUMP 10 BW, 124 SX 50/50 POZ/G W/3% GEL,.1% SM,20% SF & .4% FL-52. STING O REV CIRC. RD BAKER. TOOHSDFN
4	03/08/2013		MI JW E/L( GOT STUCK. ABLE TO GET OUT. CHAIN UP & SPOT IN & RU. (ND BOP & CHANGED OUT WHEADS WHILE WAITING). RUN CBL FROM CICR TO 200' ABOVE TOC @ 5560. RD JW E/L. PU & RIH W/ CONE BIT. DRILL CEMENT & 5 HRS ON CICR. DRAIN PUMP SI SDFN
5	03/09/2013		DRILL OUT CICR # CEMENT BELOW. TEST CSG & SQUEEZE PERFS TO 3000. GOOD TEST. CONT IN HOLE & DRILL CIBP & PUSH TO BOTTOM @ 6910 KB. LD 14 JTS. SI SDFN (BAD WEATHER)
6	03/11/2013		TOOH,LD BIT. TIH W/ PROD TBG. BROACH TO XNN. ND BOP,NUWH. LAND W/220 2-3/8 JTS, XNN,NC @ 6824 KB. RU HS T. TEST WH TO 5000. OK. RD HS T. RDMO
100	03/15/2013		MIRU TR Denner rig #3 TP 15 CP 165 SC 10 IFL 4200'. Blew down and broached tbg. Swabbed 54 bbl water. SI. FFL 4500' TP 40 CP 390 SDFN
101	03/18/2013		Crew travel TP 240 CP 715. Blew tbg down, well kicked off and flowed 8 bbl 80% oil. SI. TP 275 CP 400 RDMO TR Denner rig #3