

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-DREYER 5-5

Project: COLORADO-ADAMS-NAD83-UTM13

Site: HSR-DREYER 5-5

Rig Name No: KEY 242/242

Event: ABANDONMENT

Start Date: 2/28/2013

End Date: 4/15/2013

Spud Date: 5/10/1994

Active Datum: RKB @5,064.99usft (above Mean Sea Level)

UWI: SW/NW/0/1/S/65/W/5/0/0/6/0/N/1,287.00/W/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
6	02/27/2013		RU CABLE SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 7800' MAKING STOPS EVERY 100' RDMO
1	02/28/2013		MIRU, BLEED DOWN WELL, TOO H W/ TBG, WIRELINE SET CIBP @ 7900', TEST CIBP TO 2000PSI - HELD SOLID, DUMP BAIL 2SX CEMENT ON TOP, SHOOT HOLES @ 6900'-6901', WIRELINE SET CICR @ 6870', SDFN
2	03/01/2013		BLEED DOWN WELL, ROLL HOLE W/ H2O, TEST CICR TO 2000PSI-HELD, HYDRO TEST & TALLY TBG IN HOLE, STING INTO CICR @ 6870', PUMP 100SX 15.8# CLASS G CEMENT, TOO H, SDFN
3	03/04/2013		TIH, TAG TOC @ , PUMP 110BBLs MUD, TOO H, LD TBG, SHOOT HOLES @ 5126'-5127' & 4500'-4501', SET CICR @ 4530', TIH W/ CICR, LET HANG @ 4428'
4	03/05/2013		TIH, SET CICR @ 4530', PUMP 290SX OF 15.8# CLASS G CEMENT, TOO H, WAIT 4 HRS, TIH, TAG TOC @ 3834', TOO H, LD TBG, SDFN
5	03/06/2013		SET CIBP @ 1560', PRESSURE TEST CIBP TO 1000PSI-HELD, TIH, EOT @ 1540', PUMP 120SX OF 15.8# CLASS G CEMENT, TOO H, RDMO
6	04/15/2013		Crew travel, safety. Dug up casing. Cut, removed wellhead. Tagged @ 87' in 8-5/8", 11' in 4-1/2". Cut casing 6' below GL. Filled casings to surface w 25 bags 5000# cement. Capped casing w plate containing well info. Backfilled.
7	04/15/2013		TIME ON: 12:0, ROUTE: S57, WINS: 75439, PROJECT TYPE: P&A, PROD: JSND, TP: N/A, CP: N/A, CHOKE: N/A, BATT #: 34003070, GATHERER: KMG, STAT #: 45563, LINE #: 20-82-30-3, COMMENTS: P&A'd OFFLINE.