

US ROCKIES REGION

Anadarko Daily Summary Report

Well: DEVON 25-8

Project:COLORADO-WELD-NAD83-UTM13

Site:DEVON 10-8 PAD

Rig Name No:ENSIGN 328/328

Event: WELL WORK EXPENSE

Start Date: 4/22/2013

End Date:

Spud Date: 8/18/2006

Active Datum: RKB @4,882.00usft (above Mean Sea Level)

UWI: 0/3/N/66/W/8/0/SENW/6/0/S/1989.003978/E/0/2028.004056/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/04/2013		RU FRONTIER SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 7400' MAKING STOPS EVERY 100' RDMO
2	04/22/2013		Crew to loc, miru Ensign 328, blew well dn, killed well, 30 dn csg, 20 dn tbg, water-bio, nd wh, nu BOP, miru PRS, emi tbg, all good, tih with 4 1/2 rpb, Weatherford plug, set with 141 jts @ 4,473', swi, sdfn, attended all hands meeting.
3	04/23/2013		Crew to loc, cir well, test rbp to 2,000 psi, good test, tooh,tih with other 4 1/2 rbp, set with 137 jts @ 4,349', nd BOP, nu wh, cir gas out, miru HS TESTING, test 5,000 psi, good test, nd wh, nu BOP, tooh, ld r head, nd BOP, nd wh, unland 4 1/2,
4	04/24/2013		Crew to loc, cir wellbore, miru SANJEL, pumped 10 fresh, 20 sms, 5 fresh, 142 cement(700 sx), pulled 49 stands 1 single, rev cir @ 580', ld tbg, nd BOP, nd duel entry, land 4 1/2 csg, nu wh, nu BOP, tih with 1.66 tbg, ld tbg, swi sdfn.
5	04/25/2013		Crew to loc, miru J-W WIRELINE, run CBL from 3,900' to 500', tih with 126 jts(kill string), XN PROFILE NIPPLE, nc, nd BOP, nu wh, miru HS TESTING, test wh to 5,000 psi, good test, swi, rdmo Ensign 328.