

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-OSTERMILLER 10-8A

Project: COLORADO-WELD-NAD83-UTM13

Site: DEVON 10-8 PAD

Rig Name No: ENSIGN 328/328

Event: WELL WORK EXPENSE

Start Date: 4/15/2013

End Date:

Spud Date: 10/27/1993

Active Datum: RKB @4,878.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/8/0/SENW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/15/2013		Crew to loc, miru Ensign 328, Blew well dn, killed well 30 dn csg, 20 dn tbg, nd wh, wh bolts rusted up took 3 hrs, nu BOP, miru PRS, emi tbg, 193 bad, 34 good, changed tools over to 1.66, laid dn 11 jts 1.66 tbg, swi, sdfn.
2	04/16/2013		Crew to loc, tih, 4 1/2 rbp, set plug @ 4,626', test csg tbg head tom 1000 psi, good test, pull 15 stands dump 2 sx sand, tooh, nd BOP, nd wh, unland 4 1/2 csg, nu duel entry, nu wh, nu BOP, swi, sdfn.
3	04/17/2013		Crew to loc, tih with 1.66 tbg to 3,620', cir wellbore, swi sdfn.
4	04/18/2013		Crew to loc, wait on SANJEL, miru SANJEL, pump 10 fresh, 20 sms, 153.6 15.8, neat class g cement, 750 sx, pulled on 1.66 tbg, stuck, backed off came out with 2 jts, 112 jts left in hole, nd duel entry, land 4 1/2 csg, land at 70,000 psi, nu wh, nu BOP,
5	04/19/2013		Crew to loc, miru J-W Wireline, log well from 3,800' to surface, good coverage, tih, r head, cir sand cap off, release plug, tooh, ld rbp, miru PICK TESTING, hydrotested in hole with 2 3/8 ARROWSET AS-1X PACKER, XN PROFILE NIPPLE, NC, SET PACKER @ 6,989'