

Well:	SHIDELER 30-8B
Pad:	O19EB
API No:	05-045-21837
Permit No:	

Bradenhead Pressure Report Following Primary Cement Job

Date Cemented:	03/12/2013
Plug Bumped:	Yes

Annular Fluid Level After Job (Static or Falling?):	Static	
If falling, barrels of mud added until stabilized:	N/A	barrels

WOC Time:	6 hrs
Bond Log Run:	Temp log in lieu of CBL

Casing Slips Set:	Yes
-------------------	-----

Bradenhead Pressures

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

Comments

The well was cemented with full returns and the annulus held for 4 hours prior to setting casing slips. A CBL was performed when the rig moved off the pad. Bradenhead pressure as remained 0 to date.