

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BUUM 11-7A

Project: COLORADO-WELD-NAD83-UTM13

Site: BUUM 11-7A

Rig Name No: ECWS 21/21

Event: WELL WORK EXPENSE

Start Date: 4/16/2013

End Date:

Spud Date: 1/28/2004

Active Datum: RKB @4,975.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/7/0/SWNE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/16/2013		CAT ALL EQUIPMENT ONTO LOCATION. MIRU ECWS # 21, SCP 140. RU CABLE INC. SLICKLINE TAG FILL @ 7836'. RU PUMP AND TANK. SD WAIT FOR WIND TO DIE DOWN FOR 1 HR. SD DUE TO SNOW AND HIGH WINDS.
2	04/17/2013		BLOW WELL DOWN, CONTROL WELL W/ 50 BBLS. NDNU, RU PRS AND EMI TBG ON TOO. FOUND 170 GOOD JTS AND 66 BAD JTS. TIH AND SET TTR 4-1/2" RBP @ 5748'. CIRCULATE GAS FROM WELL. NDBOP AND WH, NU NEW 5K WH. RU HYDROTESTER, SEE REMARKS
3	04/18/2013		PU 1-1/4" WORKSTRING AND RIH DOWN ANNULUS. TAG FILL @ 3600'. ESTABLISH CIRCULATION, WORK TBG AND CIRCULATE DOWN TO TOP OF CMT @ 4130'. CIRCULATE WELL FOR 4 HRS. LD 10 JTS OF TBG. SWI, SDFN.
4	04/19/2013		PU 10 JTS AND TAG @ 4130. CIRCULATE WELL TO SURFACE. RU SANJEL FOR ANNULAR FILL. PUMP 5 BBLS H2O, 20 BBLS SMS, 5 BBLS H2O. THEN MIX AND PUMP 750 SX OF CLASS G CMT W/ CFR AND 1/4# CELLO FLAKE MIXED @ 15.8 PPG. DISPLACE W/ 2.5 BBLS H2O. SEE REMARKS
5	04/22/2013		RU PIONEER WIRELINE, RIH W/ CBL TOOLS. LOG W/ GOOD CMT FROM 4120 TO TOC @ 840. RD WIRELINE, TIH W/ RETREIVING HEAD AND 2-3/8 TBG. CIRCULATE WELL CLEAN TO RBP. TOO. AND LD RBP. TIH W/ 3-7/8" BURN SHOE AND 200 JTS OF TBG. SWI, SDFN.
6	04/23/2013		FINISH PU 2-3/8" REPLACEMENT TBG AND BURN SHOE. TAG FILL @ 7868'. RU BASIC N2 UNIT. PU POWER SWIVEL, ESTABLISH CIRCULATION W/ N2. DRILL AND CLEAN TO PB @ 7988'. TOO. AND LD BURN SHOE. SWI, SDFN.
7	04/24/2013		TIH W/ NC, XN NIPPLE AND 2-3/8" PRODUCTION TBG. BROACH TBG TO XN NIPPLE. NDNU AND LAND WELL @ 7796.43' W/ 249 JTS. RU HYDROTESTER AND TEST THE WELLHEAD TO 5000#, HELD GOOD. SWI, RDMO.
100	04/30/2013		MI Ace Energy rig #10 TP 760 CP 700. Checked pressures. RDMO Ace Energy rig #10