

US ROCKIES REGION

Anadarko Daily Summary Report

Well: EICHTHALER MARGARET "B" #2

Project: COLORADO-WELD-NAD83-UTM13

Site: EICHTHALER MARGARET "B" #2

Rig Name No: BAYOU 14/14

Event: CONST- CAP WELL WORK

Start Date: 4/18/2013

End Date:

Spud Date: 9/12/1979

Active Datum: RKB @4,937.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/35/0/NWC-/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/18/2013		MIRU Bayou 14. SL tag fill @ 7880. Had to get road base & level location. CP 100, TP 100, SP 0. Kill well & NU BOP. EMI 30 jnts out. RU Nabors to pump sand plug. SDFN
2	04/19/2013		Continue to EMI tubing. 243 bad jnts. PU bit & scraper. Tally & PU 2-3/8 tubing. Tag sand plug with 224 jnts @ 7068. LD 2 jnts, SDFN
3	04/22/2013		Roll gas out & pressure test sand plug to 1500. Test good. TOO. RU Warrior to shoot squeeze holes @ 6950 & set CICR @ 6910. Shut down for Anadarko safety meeting.
4	04/23/2013		PU stinger & hydrotest tubing in hole. RU Baker Hughes to pump 220 sks Class G cement with 20% silica flour, .4% CD-32, .4% ASA-301 & R-3. Displace 26 bls. Sting out & reverse 40 bls. RD Baker Hughes. TOO. ND BOP & NU WH. SDFN.
5	04/24/2013		Change WH. SDFN
6	04/25/2013	7835	Run CBL. Pressure test WH to 2000. Test good. PU bit & bit sub & XN nipple & TIH with kill string. Land well with 205 jnts @ 6491 KB. ND BOP & NU WH. RDMO.