

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 42 PAN AM K1

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 42 PAN AM K1

Rig Name No: ECWS 21/21

Event: CONST- CAP WELL WORK

Start Date: 5/13/2013

End Date:

Spud Date: 8/1/1973

Active Datum: RKB @5,027.99usft (above Mean Sea Level)

UWI: 0/1/N/67/W/27/0/SWSW/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/13/2013		MIRU ECWS #21 TBG-200 CSG-300 SCP-0 BLEW WELL DOWN CONTROL WELL NDWH NUBOP WAIT ON EMI CREW EIMI PROD TBG FOUND ENTIRE TBG STRING TO BE RED BAND LD ON TRAILER SECURE WELL SDFN
2	05/14/2013		CREW TO LOC MIRU E-LINE RUN GAUGE RING TO 7700' POOH RIH SET CIBP@ 7620' POOH LOAD AND TEST CSG TO 2000# WITH RIG PUMP GOOD TEST, RIH AND SHOOT SQZ HOLES AT 7530' AND 6800' 3SPF RD E-LINE HYDORTEST IN W/ CICR LEFT ABOVE SQZ HOLE SECURE WELL SDFN
3	05/15/2013		CREW TO LOC CONTINUE TO TIH W/ CICR CIRCULATE WELL UNTIL CMT CREW SHOWED SET RETAINER RU CMT PUMP NIO SQZ 108 SKS 10 BBL FRESH AIR=2BPM AIP=845 PSI, 65 BBL 50/50 POZ AIR=2BPM AIP=1044 PSI, 28 BBL FRESH AIR=2BPM AIP=572 (SEE REMARKS)
4	05/16/2013		CREW TO LOC MIRU E-LINE RUN CBL FROM 800'-SURFACE TOC-340' (NO LOG PRINT MADE WILL BBE RELOGGED LATER) NDBOP ND "B" SECTION OF WELL HEAD WAIT ON WELDER MIRU WELDER WELD ON BELL NIPPLE PLATE SURFACE HEAD (SEE REMARKS)
5	05/17/2013		CREW TO LOC CONTINUE TO TIH TAG CEMENT AT 5771' RU JU HEAD AND POWER SWIVEL DRILL/CIRCULATE TO 6514' ROLL HOLE CLEAN LD 3 JNTS SECURE WELL SDFN
6	05/20/2013		TAG CEMENT AT 6517'. PU POWER SWIVEL, ESTABLISH CIRCULATION. DRILL AND CLEAN THRU CEMENT TO CICR @ 7500'. TOO AND LD BIT. SWI, SDFN.
7	05/21/2013		RU WARRIOR WIRELINE, RIH W/ CBL TOOLS. LOG WELL FROM CICR @ 7500' W/ GOOD CMT TO TOC @ 6790'. ALSO GOOD CMT FROM DV TOOL @ 860' TO TOC @ 360'. RD WIRELINE. TEST CSG TO 1000#, HELD GOOD. TIH W/ 3-7/8" ROCK BIT, DRILL OUT CMT RETAINER TO 7510'. SWI, SDFN.
8	05/22/2013		FINISH DRILL OUT CMT BELOW RETAINER. TEST CSG TO 1000#. DRILL OUT CIBP @ 7620'. CLEAN WELL TO PB @ 8224'. TOO AND LD BIT. TIH W/ NC, XN AND 2-3/8" TBG. BROACH TBG TO XN. NDNH AND LAND WELL @ 8138.52' W/ 257 JTS. TEST WH TO 5000#. SWI, RDMO.
100	05/29/2013		MIRU TR Denner rig #1 TP 0 CP vac SC 0. Dropped SV. RIH w/ broach, stacked @ 5200'. RIH w/ nogo and tried to push obstruction w/ no success. RIH w/ fishing tool to 5200', no fish. RIH w/ sinkerbar and pushed obstruction to 5300'. SI. TP vac CP vac SDFN
101	05/30/2013		CT TP vac CP vac. RIH w/ fishing tool and fished SV on second attempt at 5300'. RIH w/ sinkerbar and tried to push obstruction at 5300' w/ no success. RU NPT hot oiler and A&W water truck
102	05/31/2013		CT TP vac CP blow IFL 2000'. Broached tbg. Dropped SV and chased to XN nipple. Swabbed 40 bbl water. SI. FFL 3900' TP vac CP 20 SDFN