

Well:	EnCana Fee 19-13D
Pad:	K19CNE
API No:	05045207570000
Permit No:	

### **Bradenhead Pressure Report Following Primary Cement Job**

Date Cemented:	02/20/2013
Plug Bumped:	YES

Annular Fluid Level After Job (Static or Falling?):	STATIC	
If falling, barrels of mud added until stabilized:	N/A	barrels

WOC Time:	6 hours
Bond Log Run:	Temp log ran in lieu of CBL

Casing Slips Set:	YES
-------------------	-----

### **Bradenhead Pressures**

6 hrs:	0	psig
12 hrs:	0	psig
24 hrs:	0	psig
48 hrs:	0	psig
72 hrs:	0	psig

### **Comments**

The well was cemented with full returns and the annulus held for 4 hours prior to setting casing slips. A CBL was performed when the rig moved off the pad. Bradenhead pressure has not been an issue to date.



YES	STATIC	6 hours
NO	FALLING	

Temp log ran in lieu of CBL