

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: BELLA FEDERAL 37-7			
Project:COLORADO-WELD-NAD83-UTM13		Site:Bella 16-7	Rig Name No:ECWS 22/22
Event: WELL WORK EXPENSE		Start Date: 5/31/2013	End Date: Spud Date: 2/18/2010
Active Datum: RKB @4,855.00usft (above Mean Sea Level)		UWI: SE/SE/0/3/N/66/W/7/0/0/6/PM/S/880.00/E/0/1,165.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	05/31/2013		MIRU ECWS #22 CONTROL WELL NDWH NUBOP EMI PROD TBG NO BAD TBG FOUND PU RBP TIH SET AT 105 JNTS @ 3300' KB ROLL GAS FROM HOLE SPOT SAND ON RBP TOO H W/ TBG NDBOP NDWH NUFV HYDROTEST CSG TO 5000# GOOD TEST SWI SDFN
2	06/03/2013		CREW TO LOC NDFV UNLAND PROD CSG NU DEUAL ENTRY EQUIP TIH W/ WORK STRING PUMP ANNULAR FILL 3 BBLs FRESH AIR=2BPM AIP=200, 20 BBLs SMS WATER AIR=2BPM AIP=200, 5 BBL FRESH AIR=2BPM AIP=600, 51 BBLs "G" AIR=2 BPM AIP=660, (SEE REMARKS)
3	06/04/2013		CREW TO LOC RUN CBL FROM 1800'-SURF TOC=378' TIH W/ RETRIEVING HEAD TAG FILL CIRC SD OFF RBP RELEASE &TOOH W/ RBP LD TOOLS PU NCXN TIH LAND PROI TBG W/ 235 JNTS AT 7405.16' KB RDMO (SEE REMARKS)
100	06/06/2013		MIRU SES rig #3 TP blow CP 510 SC 0 IFL 5700'. Dropped SV, broached tbg. Made a swab run. Had trouble w/ flowline obstruction. Swabbed 8 bbl, well kicked off and flowed 2 bbl water. SV only is down hole. SI. TP 160 CP 390 RDMO SES rig #3

REMARKS:

06/03/13: ATTEMPT TO PULL WORK STRING STUCK BACK OFF GOT 8 JNTS BACK LEAVING 44 JNTS NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP SWI SD WOC

06/04/13: BROACH TO XN NIPPLE NDBOP NUWH HYDROTEST TOP FLANGE TO 5000# GOOD TEST SWI