



Well Name: WPX Energy RMT.
Well Name: BCU 33-36-199
Pad Name: BCU 442-36-199
Legal Description: NWSESEC36TWP1NRNG99W
Unit: Barcus Creek
Unit # COC070700X
COGCC # 96850
API # 05-103-11949-00
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: CYCLONE 29
Williams Supervisor: Beaude Oaks
Phone number at rig: 435-828-8793

RECEIVED
JUL 11 2013
COGCC

This notice, sent on	7/10/2013	is to inform you that William:
ran and cemented	9-5/8"	casing.
Depth casing landed	3,228'	
Volume pumped	162.3,64.57,254.82,35.84	
Sack of cement used	515,185,730, 175	
Cement density	12.8,12.8,12.8,15.8	
Yield cubic ft/sack	1.77 , 1.96 , 1.96	
Stages	2 STAGE	
Lift Pressure	750, 586	psi
Bumped plug	YES / YES	
Bump pressure	1166 , 1451	psi
Floats held	YES / YES	
Returns	FULL/ LOST	
Losses	0	

Additionally:

1ST STAGEFULL RETURNS,BUMP PLUG/FLOATS HELD
CEMENTback to surface on 1st stage/ 2ND STAGE LOST
RETURNS @ 25 BBLs GONE ON DISPLACEMENT AFTER 1 BBL
CEMENT T/ SURFACE& NEVER REGAINED RETURNS . 325 psi
lift pressure, bumped closing plug @ 1448 psi & closed tool. 60
BBL. CEMENTback to surface on 1st stage 1 bbl cement back on
2nd stage. & CEMENT FELL 150 ' TOP OUT W/ 35.84BBLs NEAT
TAIL CEMENT @ 15.8 PPG & BROUGHT CEMENT BACK T/
SURFACE