

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-FEDERAL 14-36

Project: COLORADO-WELD-NAD83-UTM13

Site: USA 14-36 PAD

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 6/30/2013

End Date: 9/4/2013

Spud Date: 1/14/1995

Active Datum: RKB @5,012.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/36/0/SWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	06/30/2013		MIRU KEY 104; BLEED DOWN WELL, PUMP WATER, NU BOP, RU FLOOR & TONGS, TOO, RU WIRELINE, SET CIBP @ 7110', TIH TO 7100', PUMP 20SX OF 15.4# CLASS G CEMENT, PU HOLE, PUMP 70BBLs MUD, TOO, LD TBG, SDFN
2	07/01/2013		RU WIRELINE, SHOOT HOLES @ 5480'-5481' & 4235'-4237', HYDRO TEST TBG IN HOLE, SET PKR @ 4275', PUMP 550SX OF 15.6# CLASS G CEMENT, PU HOLE, ROLL HOLE CLEAN, TOO, LD TBG, SDFN
3	07/02/2013		TIH, TAG TOC @ 2178', TOO, LD TBG, CUT CSG @ 870', RD FLOOR & TONGS, ND BOP, SPEAR CSG, NU BOP, RU FLOOR & TONGS, LD CSG, TIH, EOT @ 965', PUMP 90SX OF 14.2# TYPE 3 CEMENT, TOO, LD TBG, SDFN
4	07/03/2013		TAG TOC @ 563', RU WIRELINE, SET CIBP @ 100', TEST CIBP TO 1000PSI - HELD, RDMO ECWS #19, GET SPOTTED IN ON THE J-BAR 34-36
5	07/09/2013		MIRU Warrior Energy Services, Set CIBP @ 96'. MI rousabout and weld temporary plate over csg.
6	09/04/2013		Crew travel, safety. Dug up casing. Cut casing 6' below GL. Tagged @ 95'. Filled csg w 49 bags 5000# cement. Capped csg w plate containing well info. Backfilled.
7	09/04/2013		TIME : 10:00, ROUTE : N44, WINS: 73746, PROJECT TYPE: P & A, BATT#: 34003595, GATHERER: DCP, STATION: 222021, LINE : NA, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED