



Job Details						
Job Category			Start Date		Release Date	
Major Rig Work Over (MRWO)			6/13/2013		7/9/2013	
Casing Strings						
Csg Des	OD (mm)	Wt/Len (kg/m)	Grade	Top Thread	Set Depth (MD) (mKB)	
Surface	244.5	53.574	K-55		120	
Production Casing	177.8	34.228	K-55		797	
Production Liner 1	139.7	25.299			864	
Tubing Strings						
<des> set at <depthbtm>mKB on <dtmrun>						
Tubing Description		Run Date		String Length (m)		Set Depth (MD) (mKB)
Item Des	Jts	OD (mm)	Wt (kg/m)	Grade	Len (m)	Btm (mKB)
<des> set at <depthbtm>mKB on <dtmrun>						
Tubing Description		Run Date		String Length (m)		Set Depth (MD) (mKB)
Item Des	Jts	OD (mm)	Wt (kg/m)	Grade	Len (m)	Btm (mKB)
Tubing - Production set at 855.14mKB on 7/8/2013 13:45						
Tubing Description		Run Date		String Length (m)		Set Depth (MD) (mKB)
Tubing - Production		7/8/2013		850.57		855.14
Item Des	Jts	OD (mm)	Wt (kg/m)	Grade	Len (m)	Btm (mKB)
TC00 CENTER HANGER W/BPP		179.4			0.20	4.78
2 3/8" 4.7#/FT L-80 BARE TUBING (NEW)	86	77.8	6.994	L-80	838.30	843.08
2 3/8" X 6' L-80 PUP JT (NEW)		77.8	6.994	L-80	1.88	844.96
2 3/8" X 8' L-80 PUP JT (NEW)		77.8	6.994	L-80	2.49	847.46
2 3/8" X 10' L-80 PUP JT (NEW)		77.8	6.994	L-80	3.08	850.54
2 3/8" X 1.78" ID SEATING NIPPLE		77.8			0.34	850.88
2 3/8" MULE SHOE JT W/WEEP HOLE TOP		77.8	6.994	J-55	4.27	855.14
Rod Strings						
PRODUCTION ROD STRING on 7/9/2013 11:00						
Rod Description		Run Date		String Length (m)		Set Depth (mKB)
PRODUCTION ROD STRING		7/9/2013		854.35		854.66
Item Des	Jts	OD (mm)	Wt (kg/m)	Grade	Len (m)	Btm (mKB)
1 1/4" X 16' POLISH ROD		41.3			4.88	5.18
3/4" X 2' T-78 PONY ROD		41.3			0.61	5.79
3/4" X 4' T-78 PONY ROD		41.3			1.22	7.01
3/4" X 6' T-78 PONY ROD		41.3			1.83	8.84
3/4" X 8' T-78 PONY ROD		41.3			2.44	11.28
3/4" T-54 CONVENTIONAL RODS	107	41.3			815.34	826.62
7/8" T-54 GUIDED RODS (5 GUIDES/ROD)	3	46.0			22.86	849.48
2" STABILIZER BAR		46.0			1.00	850.48
2" X 1 1/4" X 10' X 10' 3" RHAC-Z ROD PUMP		45.9			4.18	854.66
Perforations						
Date	Top (mKB)	Btm (mKB)	Shot Dens (shots/m)	Entered Shot Total	Zone & Completion	
7/2/2013	796.44	850.09	13.1	152	Fruitland, Original Hole	
Other Strings						
Run Date	Pull Date	Set Depth (mKB)	Com			
7/8/2013		126.74	RAN 415.83' NEW 1/4" STAINLESS STEEL CAP TUBING STRING ON LAST 13 JTS 2 3/8" L-80 RIH.			