

CEMENT JOB REPORT



CUSTOMER NEPI - Denver		DATE 18-AUG-07	F.R. # 225134351	SERV. SUPV. EDWARD J MOORE	
LEASE & WELL NAME KARCH BLUE DD30-3J - API 05123161780000		LOCATION 30-3N-63W		COUNTY-PARISH-BLOCK Weld Colorado	
DISTRICT Brighton		DRILLING CONTRACTOR RIG # Work Over		TYPE OF JOB Plug & Abandon	
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		PHYSICAL SLURRY PROPERTIES	
		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS
				PUMP TIME HR:MIN	Bbl SLURRY
					Bbl MIX WATER
MATERIALS FURNISHED BY BJ					
Fresh Water			8.34		2
Class "G" Neat		30	15.8	1.15	5.6
Fresh Water			8.34		5
Fresh Water			8.34		2
Class "G" - 2% CaCl		100	15.8	1.16	16
Fresh Water			8.34		2
Fresh Water			8.34		3
Class "G" Neat		170	15.8	1.15	13.3
Fresh Water			8.34		0
Available Mix Water 150 Bbl.		Available Displ. Fluid 103 Bbl.		TOTAL	48.9 20.20
HOLE		TBG-CSG-D.P.		COLLAR DEPTHS	
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE
11		960	8.625	24	CSG
			2.875	6.5	TBG
					960 N-80
LAST CASING		PKR-CMT RET-BR PL-LINER		PERF. DEPTH	
SIZE	WGT.	TYPE	DEPTH	TOP	BTM
				2.875	8 RD
DISPL. VOLUME		DISPL. FLUID		WELL FLUID	
VOLUME	UOM	TYPE	WGT.	MAX TBG PSI	MAX CSG PSI
8.7	BBLs	Fresh Water	8.34	6000	2380
		Fresh Water	8.34	3000	1000
					TANKER
Circulation Prior to Job					
Circulated Well: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>		Circulation Time: 0		Circulation Rate: 0 BPM	
Mud Density In: 0 LBS/GAL		Mud Density Out: 0 LBS/GAL		PV & YP Mud In: 0	
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>		Units:		Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>	
Displacement And Mud Removal					
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>		Amount Bled Back After Job: 0 BBLs			
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL		Method Used to Verify Returns: EYE			
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES			
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROICATION <input type="checkbox"/> NONE		UNABLE DUE TO STUCK PIPE			
Centralizers: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Quantity:		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID	
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD					
Plugs					
Number of Attempts by BJ: 3		Competition: 0		Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES	
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES	
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Top of Plug: 0 FT		Bottom of Plug: 960 FT	
Squeezes (Update Original Treatment Report for Primary Job)					
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>	
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0	
				Fluid Weight: 0 LBS/GAL	
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE					

Report Printed on: AUG-19-07 12:22:25